CLARK COUNTY REGIONAL FLOOD CONTROL DISTRICT

AGENDA ITEM

SUBJECT:

FINANCIAL REPORTS – FEBRUARY 2020

RECOMMENDATION SUMMARY

STAFF:

Accept the reports.

TECHNICAL ADVISORY:

The Technical Advisory Committee meeting of March 26, 2020 was cancelled.

CITIZENS ADVISORY:

The Citizens Advisory Committee meeting of March 30, 2020

was cancelled.

RFCD AGENDA ITEM #05 DATE: 04/09/2020

CLARK COUNTY REGIONAL FLOOD CONTROL DISTRICT AGENDA ITEM

SUBJECT:

FINANCIAL REPORTS – FEBRUARY 2020

PETITIONER:

STEVEN C. PARRISH, P.E., GENERAL MANAGER/CHIEF ENGINEER

RECOMMENDATION OF PETITIONER:

ACCEPT THE REPORTS (FOR POSSIBLE ACTION)

FISCAL IMPACT: None

BACKGROUND: The financial reports for February 2020, are submitted for your review:

Section	<u>Description</u>	Page(s)
A - Fund 2860	Fund Balance Report	
	Sales Tax Revenue Report – FY 2019-20	
	Monthly Expenditure Summary Report	4
B Fund 2870	Fund Balance Report	· 5
•	Maintenance Work Program Monthly Expenditures	6-8
	Maintenance Work Program Status Report – FY 2020	9-10
C - Fund 3300	Fund Balance Report	11
D - Fund 4430	Fund Balance Report	12
	Monthly Expenditure Report	

TAC AGENDA	RFCD AGENDA
	ITEM # 05
DATE: 03/26/2020	DATE: 04/09/2020
CACACENIDA	

CAC AGENDA

ITEM#

DATE: 03/30/2020

Pay-As-You-Go Funded – Current Project Expense Summary	14-39
Bond Funded – Current Project Expense Summary	
Capital Improvement Program – Open Projects Summary	45
Bond Funding – Cumulative Reporting	59-63
· · · · · · · · · · · · · · · · · · ·	
	Pay-As-You-Go Funded – Current Project Expense Summary Bond Funded – Current Project Expense Summary Capital Improvement Program – Open Projects Summary Pay-As-You-Go Funding – Cumulative Reporting Bond Funding – Cumulative Reporting FY 2019-20 Projects Funded Summary Estimated Funding Schedule

Respectfully submitted,

Administrative Services Director

TAC AGENDA	RFCD AGENDA
ITEM#	ITEM #05
DATE: 03/26/2020	ITEM # ₀₅ DATE: 04/09/2020

CAC AGENDA

ITEM # DATE: 03/30/2020

032620 Financial-item

REGIONAL FLOOD CONTROL DISTRICT FUND 2860 - OPERATING FUND FUND BALANCE REPORT FEBRUARY 2020

BEGINNING CASH BALANCE: Accruals/Adjustments	\$ 12,658,521.28	_	
TOTAL BEGINNING	BALANCE	\$	12,658,521.28
REVENUES:			
Sales Tax Revenue (Collected December 2019)	11,526,859.75		,
Interest Earnings	13,413.20		
Fund 4430 - Transfer In Interest Earnings	61,538.46		
Build America Bonds Rebate			
Sale of Materials	-		
Miscellaneous Other Revenue	-		•
Petty Cash Reimbursements	· -		
Miscellaneous Accruals/Adjustments	16,730.17		
TOTAL REVENUES		\$	11,618,541.58
EXPENDITURES:			
Salaries & Benefits	(300,058.80)		
Services & Supplies	(42,042.52)		
Professional Services	(86,484.10)		
Capital Expenditures	(39,144.00)		
Fund 2870 - Transfer Out Maintenance Work Program	(900,000.00)		
Fund 3300 - Transfer Out Debt Service	(3,695,862.51)		
Fund 4430 - Transfer Out Budgeted Transfers	(4,210,000.00)		
Accruals/Adjustments		1	
Accounts Payable	-		
Miscellaneous Accruals/Adjustments	21,463.64		
TOTAL EXPENSES	3	\$	(9,252,128.29)
ENDING CASH BALANCE:		\$	15,024,934.57

REGIONAL FLOOD CONTROL DISTRICT FUND 2860 - OPERATING FUND APPROPRIATION BALANCE REPORT FISCAL YEAR 2019-20

REVENUES/FINANCING SOURCES

	BUDGET	ACTUAL	EN	CUMBRANCE/ ILC	,	UNREALIZED	% UNREALIZED
Revenues Other Sources TOTAL	\$ 113,432,651.00 800,000.00 114,232,651.00	\$ 60,577,394.18 492,307.68 \$ 61,069,701.86		N/A N/A N/A	\$	52,855,256.82 307,692.32 53,162,949.14	47% <u>38</u> % 4 7 %
EXPENDITURES				· · · · · · · · · · · · · · · · · · ·		00,102,010114	
·	BUDGET	ACTUAL	EN	CUMBRANCE/ ILC		AVAILABLE	% AVAILABLE
Expenditures Transfers Out Debt Service MWP	\$ 10,409,100.00 52,600,000.00 11,000,000.00	\$ 4,429,040.22 34,911,195.72 5,600,000.00	\$	2,844,240.56 - -	\$	3,135,819.22 17,688,804.28 5,400,000.00	30% 34% 49%
CIP (1)(2) TOTAL	\$ 48,000,000.00 122,009,100.00	22,740,000.00 \$ 67,680,235.94	\$	2,844,240.56	\$	25,260,000.00 51,484,623.50	<u>53</u> % 42%


Notes:

⁽¹⁾ Includes Local Drainage program.

⁽²⁾ Includes Board approved budget augmentation 1/09/2020 Item #9 to increase transfer authority.

SALES TAX REVENUE REPORT REGIONAL FLOOD CONTROL DISTRICT FISCAL YEAR 2019-20 MODIFIED ACCRUAL BASIS

1/4 CENT SALES TAX ESTIMATE (as approved April 11, 2019)	ACTUAL SALES TAX REVENUES	DIFFERENCE OVER/(UNDER) ESTIMATE	PERCENT +/- FROM ESTIMATE
\$ 9,165,429.12	\$ 9,217,019.59	\$ 51,590.47	0.56%
9,147,312.43	9,567,227.26	419,914.83	4.59%
9,351,437.62	9,492,015.38	140,577.76	1.50%
8,978,773.95	9,653,328.50	674,554.55	7.51%
9,720,995.41	9,769,399.95	48,404.54	0.50%
10,288,967.62	11,526,859.75	1,237,892.13	12.03%
8,654,068.05	9,225,738.25	571,670.20	6.61%
8,256,976.72	1		
10,121,264.69			
9,108,670.68		1	
9,408,410.30	1		٠.
9,697,693.41			
£ 111 000 000 00	69 451 599 69	\$ 314460449	4.82%
	\$ 9,165,429.12 9,147,312.43 9,351,437.62 8,978,773.95 9,720,995.41 10,288,967.62 8,654,068.05 8,256,976.72 10,121,264.69 9,108,670.68 9,408,410.30	TAX ESTIMATE (as approved April 11, 2019) \$ 9,165,429.12 \$ 9,217,019.59 9,147,312.43 9,567,227.26 9,492,015.38 9,653,328.50 9,720,995.41 10,288,967.62 8,654,068.05 8,256,976.72 10,121,264.69 9,108,670.68 9,408,410.30 9,697,693.41 ACTUAL SALES TAX REVENUES \$ 9,165,429.12 \$ 9,217,019.59 9,567,227.26 9,492,015.38 9,653,328.50 9,720,995.41 11,526,859.75 9,225,738.25 8,256,976.72 10,121,264.69 9,108,670.68 9,408,410.30 9,697,693.41	TAX ESTIMATE (as approved April 11, 2019) ACTUAL SALES TAX REVENUES DIFFERENCE OVER/(UNDER) ESTIMATE \$ 9,165,429.12 9,147,312.43 9,567,227.26 9,351,437.62 8,978,773.95 9,720,995.41 10,288,967.62 8,654,068.05 8,256,976.72 10,121,264.69 9,108,670.68 9,408,410.30 9,697,693.41 \$ 9,217,019.59 9 \$ 51,590.47 419,914.83 140,577.76 419,914.83 140,577.76 419,914.83 140,577.76 140,5



Schedule of Monthly Expenditures - Summary Fund 2860 - Operating Fund 2/1/2020 to 2/29/2020

2020 61*/62* Salaries and Benefits 630000 Other Professional Services 635000 Pro Svcs-Legal 640310 R & M-Facilities 640320 R & M-Equipment	300,058.80 84,014.50 2,469.60 17,115.73
635000 Pro Svcs-Legal 640310 R & M-Facilities 640320 R & M-Equipment	2,469.60
640310 R & M-Facilities 640320 R & M-Equipment	•
640320 R & M-Equipment	17.115.73
	297.50
640340 R & M-Vehicles	4,127.14
. 641000 Other Rental Expense	305.69
644130 Towing	60.00
644400 Temporary Personnel Services	565.25
645000 Other Insurance	206.35
646100 Telephone-Local	314.49
646120 Cell Phones/Beepers	347.79
648100 Printing/Reproduction	3,212.92
649000 Other Travel	24.04
649100 Airfare	282.96
649200 Lodging	707.15
649300 Auto	54.00
649400 Meals	102.00
649510 Travel/Training	1,345.00
663000 Operating Supplies	1,260.24
663200 Food	112.15
663400 Office Supplies	720.16
663500 Wearing Apparel	300.00
663600 Minor Equipment	368.00
670100 Electricity	2,071.40
670500 Disposal	374.37
679300 Dues	7,308.00
679600 Postage	460.19
	39,144.00
680400 Capital Outlay-Equipment-Mod Accrual	33,144.00
680400 Capital Outlay-Equipment-Mod Accrual Fiscal Year Total	\$467,729.42

REGIONAL FLOOD CONTROL DISTRICT FUND 2870 - FACILITIES MAINTENANCE FUND FUND BALANCE REPORT FEBRUARY 2020

BEGINNING CASH BALANCE: Accruals/Adjustments	\$ 8,193,001.41	1	
TOTAL BEGINNING CASH BALANCE:		\$	8,193,001.41
REVENUES: Interest Income Fund 2860 - Transfer In Maintenance Work Program Miscellaneous Other Revenue/Adjustments	12,037.60 900,000.00		
TOTAL MONTHLY REVENUES		\$	912,037.60
EXPENDITURES: Services & Supplies Maintenance Work Program Expenditures Accruals/Adjustments Miscellaneous Accruals/Adjustments Contract Retention Payable Contract Retention Interest Payable Accounts Payable	(165,566.07) - - - - -		
TOTAL MONTHLY EXPENSES		\$	(165,566.07)
ENDING CASH BALANCE:	•	\$	8,939,472.94

Regional Flood Control District Monthly Expenditures Maintenance Work Program 2/1/2020 to 2/29/2020

Fiscal Year - 2020

Vendor	Facility	Invoice No.	Inv. Date	P.O. Number	Date Paid	<u>Amount</u>
ATKINS NORTH AMERICA INC	RF.HN65	1920891	01/30/2020	4500307668	02/07/2020	\$7,402.53
ATKINS NORTH AMERICA INC	CRF.HN65	1920891	01/30/2020	4500307668	02/07/2020	\$214.35
CITY OF HENDERSON	RF.HN65	MSC5032770	01/28/2020	4500306666	02/07/2020	\$536.37
CITY OF HENDERSON	RF.HN65	MSC5032770	01/28/2020	4500306666	02/07/2020	\$119.20
CITY OF HENDERSON	RF.HN65	MSC5032770	01/28/2020	4500306666	02/07/2020	\$104.12
CITY OF HENDERSON	RF.HN65	MSC5032924	02/20/2020	4500306666	02/28/2020	\$16,536.76
CITY OF HENDERSON	RF.HN66	MSC5032770	01/28/2020	4500306666	02/07/2020	\$1,787.90
CITY OF HENDERSON	RF.HN66	MSC5032770	01/28/2020	4500306666	02/07/2020	\$178.79
CITY OF HENDERSON	RF.HN66	MSC5032770	01/28/2020	4500306666	02/07/2020	\$1,732.96
CITY OF HENDERSON	RF.HN66	MSC5032770	01/28/2020	4500306666	02/07/2020	\$1,175.92
CITY OF HENDERSON	RF.HN66	MSC5032924	02/20/2020	4500306666	02/28/2020	\$1,097.54
CITY OF HENDERSON	RF.HN67	MSC5032924	02/20/2020	4500306666	02/28/2020	\$797.24
CITY OF HENDERSON	RF.HN68	MSC5032770	01/28/2020	4500306666	02/07/2020	\$119.92
CITY OF HENDERSON	RF.HN68	MSC5032770	01/28/2020	4500306666	02/07/2020	\$463.15
CITY OF HENDERSON	RF.HN68	MSC5032770	01/28/2020	4500306666	02/07/2020	\$327.13
CITY OF HENDERSON	RF.HN68	MSC5032924	02/20/2020	4500306666	02/28/2020	\$850.25
CITY OF HENDERSON	RF.HN69	MSC5032770	01/28/2020	4500306666	02/07/2020	\$3,668.96
CITY OF HENDERSON	RF.HN69	MSC5032770	01/28/2020	4500306666	02/07/2020	\$30,556.79
CITY OF HENDERSON	RF.HN69	MSC5032924	02/20/2020	4500306666	02/28/2020	\$1,490.66
CITY OF HENDERSON	RF.HN70	MSC5032924	02/20/2020	4500306666	02/28/2020	\$683.57
CITY OF HENDERSON	RF.HN71	MSC5032770	01/28/2020	4500306666	02/07/2020	\$83.15
CITY OF HENDERSON	RF.HN71	MSC5032924	02/20/2020	4500306666	02/28/2020	\$605.87
CITY OF HENDERSON	RF.HN72	MSC5032924	02/20/2020	4500306666	02/28/2020	\$867.88
CITY OF HENDERSON	RF.HN73	MSC5032924	02/20/2020	4500306666	02/28/2020	\$529.29
CITY OF MESQUITE	RF.ME01	PW2020144	01/23/2020	4500306667	02/07/2020	\$89.80
CITY OF MESQUITE	RF.ME02	PW2020144	01/23/2020	4500306667	02/07/2020	\$89.80
CITY OF MESQUITE	RF.ME02	PW2020144	01/23/2020	4500306667	02/07/2020	\$476.28
CITY OF MESQUITE	RF.ME04	PW2020144	01/23/2020	4500306667	02/07/2020	\$1,530.00
CITY OF MESQUITE	RF.ME04	PW2020144	01/23/2020	4500306667	02/07/2020	\$5,000.00
CITY OF MESQUITE	RF.ME07	PW2020144	01/23/2020	4500306667	02/07/2020	\$89.80
CITY OF MESQUITE	RF.ME08	PW2020144	01/23/2020	4500306667	02/07/2020	\$1,136.25
CITY OF MESQUITE	RF.ME08	PW2020144	01/23/2020	4500306667	02/07/2020	\$176.40
CITY OF MESQUITE	RF.ME09	PW2020144	01/23/2020	4500306667	02/07/2020	\$1,006.25
CITY OF NORTH LAS VEGAS	RF.NL01	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL01	353109	01/30/2020	4500306668	02/07/2020	\$430.33
CITY OF NORTH LAS VEGAS	RF.NL02	353109	01/30/2020	4500306668	02/07/2020	\$27.80
				•		

3/11/2020 - MWP Expenditures

Regional Flood Control District Monthly Expenditures Maintenance Work Program 2/1/2020 to 2/29/2020

Vendor	Facility	Invoice No.	Inv. Date	P.O. Number	Date Paid	Amount
CITY OF NORTH LAS VEGAS	,		01/30/2020	4500306668	02/07/2020	\$339.59
CITY OF NORTH LAS VEGAS	RF.NL02		01/30/2020	4500306668	02/07/2020	\$5,430.50
CITY OF NORTH LAS VEGAS	RF.NL02		01/30/2020	4500306668	02/07/2020	\$735.99
CITY OF NORTH LAS VEGAS	RF.NL03		01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL03		01/30/2020	4500306668	02/07/2020	\$155.16
CITY OF NORTH LAS VEGAS	RF.NL03		01/30/2020	4500306668	02/07/2020	\$2,275.29
CITY OF NORTH LAS VEGAS	RF.NL04	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL04	353109	01/30/2020	4500306668	02/07/2020	\$245.90
CITY OF NORTH LAS VEGAS	RF.NL04	353109	01/30/2020	4500306668	02/07/2020	\$1,614.08
CITY OF NORTH LAS VEGAS	RF.NL04	353109	01/30/2020	4500306668	02/07/2020	\$547.67
CITY OF NORTH LAS VEGAS	RF.NL05	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL05	353109	01/30/2020	4500306668	02/07/2020	\$368.85
CITY OF NORTH LAS VEGAS	RF.NL05	353109	01/30/2020	4500306668	02/07/2020	\$342.06
CITY OF NORTH LAS VEGAS	RF.NL06	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL06	353109	01/30/2020	4500306668	02/07/2020	\$368.85
CITY OF NORTH LAS VEGAS	RF.NL06	353109	01/30/2020	4500306668	02/07/2020	\$1,027.32
CITY OF NORTH LAS VEGAS	RF.NL07	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL07	353109	01/30/2020	4500306668	02/07/2020	\$245.90
CITY OF NORTH LAS VEGAS	RF.NL07	353109	01/30/2020	4500306668	02/07/2020	\$21,500.10
CITY OF NORTH LAS VEGAS	RF.NL07	353109	01/30/2020	4500306668	02/07/2020	\$625.00
CITY OF NORTH LAS VEGAS	RF.NL08	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL08	353109	01/30/2020	4500306668	02/07/2020	\$155.16
CITY OF NORTH LAS VEGAS	RF.NL10	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL10	353109	01/30/2020	4500306668	02/07/2020	\$184.43
CITY OF NORTH LAS VEGAS	RF.NL11	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL11	353109	01/30/2020	4500306668	02/07/2020	\$262.01
CITY OF NORTH LAS VEGAS	RF.NL11	353109	01/30/2020	4500306668	02/07/2020	\$4,058.28
CITY OF NORTH LAS VEGAS	RF.NL12	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL12	353109	01/30/2020	4500306668	02/07/2020	\$553.28
CITY OF NORTH LAS VEGAS	RF.NL12	353109	01/30/2020	4500306668	02/07/2020	\$12,843.86
CITY OF NORTH LAS VEGAS	RF.NL13	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL13	353109	01/30/2020	4500306668	02/07/2020	\$368.85
CITY OF NORTH LAS VEGAS	RF.NL13	353109	01/30/2020	4500306668	02/07/2020	\$735.99
CITY OF NORTH LAS VEGAS	RF.NL14	353109	01/30/2020	4500306668	02/07/2020	\$27.80
CITY OF NORTH LAS VEGAS	RF.NL14	353109	01/30/2020	4500306668	02/07/2020	\$310.32
CITY OF NORTH LAS VEGAS	RF.NL14	353109	01/30/2020	4500306668	02/07/2020	\$122.95
CITY OF NORTH LAS VEGAS	RF.NL14	353109	01/30/2020	4500306668	02/07/2020	\$684.12

3/11/2020 - MIVP Expenditures

Regional Flood Control District Monthly Expenditures Maintenance Work Program 2/1/2020 to 2/29/2020

Vendor	Facility	Invoice No. Inv. Date	P.O. Number	Date Paid	Amount
CITY OF NORTH LAS VEGAS	RF.NL15	353109 01/30/2020	4500306668	02/07/2020	\$27.79
CITY OF NORTH LAS VEGAS	RF.NL15	353109 01/30/2020	4500306668	02/07/2020	\$184.43
CITY OF NORTH LAS VEGAS	RF.NL16	353109 01/30/2020	4500306668	02/07/2020	\$27.79
CITY OF NORTH LAS VEGAS	RF.NL16	353109 01/30/2020	4500306668	02/07/2020	\$155.16
CITY OF NORTH LAS VEGAS	RF.NL16	353109 01/30/2020	4500306668	02/07/2020	\$184.43
CITY OF NORTH LAS VEGAS	RF.NL16	353109 01/30/2020	4500306668	02/07/2020	\$9,521.88
CITY OF NORTH LAS VEGAS	RF.NL16	353109 01/30/2020	4500306668	02/07/2020	\$342.06
CITY OF NORTH LAS VEGAS	RF.NL17	353109 01/30/2020	4500306668	02/07/2020	\$27.79
CITY OF NORTH LAS VEGAS	RF.NL17	353109 01/30/2020	4500306668	02/07/2020	\$245.90
CITY OF NORTH LAS VEGAS	RF.NL18	353109 01/30/2020	4500306668	02/07/2020	\$27.79
CITY OF NORTH LAS VEGAS	RF.NL18	353109 01/30/2020	4500306668	02/07/2020	\$129.30
CITY OF NORTH LAS VEGAS	RF.NL18	353109 01/30/2020	4500306668	02/07/2020	\$1,233.63
WESTWOOD PROFESSIONAL SERVICES INC	RF.HN65	1200100489 01/24/2020	4500306669	02/24/2020	\$1,511.10
WESTWOOD PROFESSIONAL SERVICES INC	RF.HN68	1200100489 01/24/2020	4500306669	02/24/2020	\$12,570.90
WESTWOOD PROFESSIONAL SERVICES INC	RF.HN69	1200100489 01/24/2020	4500306669	02/24/2020	\$958.00
		Total Expenditures			\$165,566.07
·		Grand Total	1 1 1	=	\$165,566.07

Regional Flood Control District Maintenance Work Program Status Report - Fiscal Year 2020

Boulder C	ity
-----------	-----

	Facility	Facility Name	Budget	Amount Spent	Amount Remaining
	RF.BC01	Hemenway Watershed	\$238,500.00	\$62,020.93	\$176,479.07
	RF.BC02	Georgia/Buchanan Watershed	\$95,350.00	\$5,549.36	\$89,800.64
	RF.BC03	North Railroad Watershed	\$31,150.00	\$14,304.19	\$16,845.81
	RF.BC04	West Airport Watershed	\$35,000.00	\$1,006.29	\$33,993.71
		. *	\$400,000.00	\$82,880.77	\$317,119.23
	Clark Co	unty		•	,
	Facility	Facility Name	Budget	Amount Spent	Amount Remaining
	RF.CC01	Flamingo Wash	\$594,600.00	\$308,018.90	\$286,581.10
	RF.CC02	Las Vegas Wash	\$300,000.00	\$126,128.94	\$173,871.06
	RF.CC03	Duck Creek	\$425,500.00	\$83,391.34	\$342,108.66
		Las Vegas Range Wash	\$430,000.00	\$143,663.71	\$286,336.29
	RF.CC06	Tropicana Wash	\$200,000.00	\$22,361.20	\$177,638.80
	RF.CC07	Airport Channel	\$35,000.00	\$5,727.94	\$29,272.06
	RF.CC08	Monson Channel	\$1,854,700.00	\$15,394.02	\$1,839,305.98
	RF.CC09	Rawhide Channel	\$40,000.00	\$3,046.41	\$36,953.59
-	RF.CC10	Van Buskirk Channel	\$42,000.00	\$21,524.13	\$20,475.87
	RF.CC11	Flamingo Wash North Fork	\$20,000.00	\$2,005.37	\$17,994.63
	RF.CC14	Laughlin Washes	\$39,500.00	\$3,109.88	\$36,390.12
	RF.CC15	Moapa Valley	\$90,000.00	\$573.72	\$89,426.28
	RF.CC16	Blue Diamond Wash	\$100,300.00	\$34,963.32	\$65,336.68
	RF.CC17	Searchlight	\$7,600.00	\$367.71	\$7,232.29
	RF.CC18	Bunkerville	\$10,000.00	\$1,759.88	
	RF.CC19	Pittman Wash	\$41,500.00	•	\$8,240.12
			, '	\$2,832.45	\$38,667.55
	RF.CC20	Indian Springs	\$10,000.00	\$1,178.01	\$8,821.99
	RF.CC21	Northern Beltway Channels	\$34,000.00	\$2,046.09	\$31,953.91
	Henderso	_	\$4,274,700.00	\$778,093.02	\$3,496,606.98
	<u>Facility</u>	Facility Name	Budget	,	Amount Remaining
	RF.HN65		\$343,500.00	\$210,799.23	\$132,700.77
	RF.HN66		\$254,216.16	\$18,437.46	\$235,778.70
		Pittman Central NE	\$144,300.00	\$27,178.79	\$117,121.21
,		Pittman Central SE	\$632,500.00	\$74,032.39	\$558,467.61
		Pittman Central NW	\$525,783.84	\$255,023.43	\$270,760.41
		Pittman Central SW	\$80,000.00	\$12,257.90	\$67,742.10
		Pittman Anthem Inspirada	\$112,900.00	\$19,032.90	\$93,867.10
		Pittman Seven Hills	\$114,000.00	\$16,267.51	\$97,732.49
	RF.HN73	Pittman West Henderson	\$43,500.00	\$5,224.44	\$38,275.56
	1	,	\$2,250,700.00	\$638,254.05	\$1,612,445.95
	Las Vegas	, ,			•
	Facility	Facility Name	Budget	-	Amount Remaining
	RF.LV51	Cedar Ave Channel/Nellis System	\$100,000.00	\$30,274.69	\$69,725.31
	RF.LV52	Gowan/Angel Pk/Lone Mtn System	\$462,000.00	\$25,223.16	\$436,776.84
	RF.LV53	Lake Mead/Smoke Ranch/Washington	\$100,000.00	\$2,638.33	\$97,361.67
		Sys	•		
	3/11/2020 1/	WD D D		,	

3/11/2020 - MWP Status Report

Regional Flood Control District

Maintenance Work Program Status Report - Fiscal Year 2020

	-			
Facility	Facility Name	Budget	Amount Spent	Amount Remaining
RF.LV54	Las Vegas Wash System	\$938,000.00	\$638,650.96	\$299,349.04
RF.LV55	Meadows/Oakey System	\$100,000.00	\$3,408.25	\$96,591.75
RF.LV56	Washington Ave/LV Creek	\$77,000.00	\$10,295.91	\$66,704.09
RF.LV57	US95/Outer Beltway/Ann Road System	\$1,048,000.00	\$1,047,594.12	. \$405.88
		\$2,825,000.00	\$1,758,085.42	\$1,066,914.58
Mesquite				
Facility	Facility Name	Budget	Amount Spent	Amount Remaining
RF.ME01	Mesquite Town Wash	\$19,000.00	\$1,093.40	\$17,906.60
RF.ME02	Abbott Wash Channel	\$14,300.00	\$655.88	\$13,644.12
RF.ME04	Town Wash Detention Basin	\$617,400.00	\$550,695.88	\$66,704.12
RF.ME07	Pulsipher Wash	\$29,400.00	\$179.60	\$29,220.40
RF.ME08	Abbott Wash Detention Basin	\$60,000.00	\$1,662.65	\$58,337.35
RF.ME09	Pulsipher Wash Detention Basin	\$29,700.00	\$1,356.25	\$28,343.75
		\$769,800.00	\$555,643.66	\$214,156.34
North Las	s Vegas			
Facility	Facility Name	Budget	Amount Spent	Amount Remaining
RF.NL01	-	\$75,075.00	\$19,277.53	\$55,797.47
RF.NL02	Las Vegas Wash-Middle	\$151,435.35	\$50,394.15	\$101,041.20
	LV Wash-King Charles Channel	\$87,206.65	\$35,369.74	\$51,836.91
RF.NL04	Vandenberg Detention Basin	\$221,524.94	\$22,116.96	\$199,407.98
RF.NL05	North Las Vegas Detention Basin	\$131,999.90	\$1,558.96	\$130,440.94
RF.NL06		\$128,647.44	\$9,542.78	\$119,104.66
RF.NL07	• •	\$255,133.22	\$160,862.54	\$94,270.68
RF.NL08	Gowan Outfall Channel	\$74,071.00	\$182.96	\$73,888.04
	Upper Las Vegas Wash	\$35,484.87	\$7,872.48	\$27,612.39
	Clayton Street Channel	\$56,071.00	\$14,741.34	\$41,329.66
	Lower Las Vegas Detention Basin	\$143,181.29	\$26,631.29	\$116,550.00
RF.NL13	West Trib-Ranch House to Lower LV	\$64,571.00	\$11,754.53	\$52,816.47
DF NI 14	DB Trib to Western Trib @ Craig Rd	\$51,696.38	\$3,087.50	\$48,608.88
	Las Vegas Wash-Smoke Ranch	\$53,071.00	\$11,759.76	\$41,311.24
	Upper Las Vegas Wash Channel	\$99,571.00	\$28,527.76	\$71,043.24
RF.NL17	••	\$99,622.77	\$620.85	\$99,001.92
RF.NL18	_	\$106,137.19	\$38,029.00	\$68,108.19
		\$1,834,500.00	\$442,330.13	\$1,392,169.87
,				
	Program Total	\$12,354,700.00	\$4,255,287.05	\$8,099,412.95

REGIONAL FLOOD CONTROL DISTRICT FUND 3300 - BOND DEBT SERVICE FUND FUND BALANCE REPORT FEBRUARY 2020

BEGINNING CASH BALANCE Accruals/Adjustments	4 · · · · · · · · · · · · · · · · · · ·	\$ 11,863,326.35 	•
TOTAL BEGINNING CASH BALANCE			\$ 11,863,326.35
REVENUES:		•	
Interest Income	,	22,779.26	
Fund 2860 - Transfer In Debt Service		3,695,862.51	'
Bonds Issued		•	1
Premium on Bonds Issued	C		4
Miscellaneous Other Revenue		-	
Accruals/Adjustments			•
Miscellaneous Accruals/Adjustments		•	
TOTAL MONTHLY REVENUES			\$ 3,718,641.77
EXPENDITURES:	•	•	•
Professional Services		•	
Debt Service Payments*		•	
Payments to Escrow Agent		-	
Transfers Out to Other Funds		•	
Accruals/Adjustments			
Miscellaneous Accruals/Adjustments		-	
TOTAL MONTHLY EXPENSES			\$ -
			i e
ENDING CASH BALANCE:			\$ 15,581,968.12

^{*}Principal payments paid annually (November); Interest payments paid semi-annually (May and November)

REGIONAL FLOOD CONTROL DISTRICT FUND 4430 - CONSTRUCTION FUND FUND BALANCE REPORT FEBRUARY 2020

, .	DOAGU DALAMOE.		1	
BEGINNING	G CASH BALANCE:			
	Cash in Custody of Treasurer		\$119,350,385.12	•
	Custodial Account Cash Balance		124,876,537.02	,
	Accruals/Adjustments		(11,371.65)	•
•	TOTAL BEGINNING CASH BALANCE		,	\$ 244,215,550.49
REVENUES	3.			
	Fund 2860 - Transfer In Budgeted Transfer		4,210,000.00	
	Fund 3300 - Transfer In Bond Proceeds	1	-1,210,000.00	
*	Fund 4440 - Transfer In Budgeted Transfer		· · · ·	,
	Custodial Account - Transfer In to Treasurer		_)·
	Interest Earnings	٦	177,420.61	
•	Custodial Account Interest Earnings	,	177,420.01	,
•	Proceeds from Bonds and Loans	v	•	•
	Miscellaneous Other Revenue		•	•
			-,	
•	Accruals/Adjustments		250.00	
	Miscellaneous Accruals/Adjustments		350.00	. •
1	TOTAL MONTHLY REVENUES			\$ 4,387,770.61
V			•	ė.
•				V
EXPENDIT	JRES:	,	ı	,
	Capital Improvement Program		(537,499.33)	•
	Professional Services		-	
•	Project Reimbursements		· -	
	Fund 2860 - Transfer Out Interest Earnings		(61,538.46)	
•	Fund 2860 - Transfer Out ILA Closeout/Reductions		-	
	Custodial Account - Transfer Out to Treasurer		-	
3	Accruals/Adjustments		•	•
,	Contracts Retention Payable		7,293.00	
	Contracts Retention Interest Payable		· -	
	Accounts Payable			,
•	Miscellaneous Accruals/Adjustments		(350.00)	
•				
	TOTAL MONTHLY EXPENDITURES	•	•	\$ (592,094.79)
			•	•
ENDING CA	ASH BALANCE:			
	Cash in Custody of Treasurer		123,134,689.29	•
•	Custodial Account Cash Balance	•	124,876,537.02	
ENDING C	ASH BALANCE:			\$ 248,011,226.31
LIADING OF	TOTAL MACE.			+ 270,011,220.01

Regional Flood Control District Monthly Expenditures Capital Improvement Program 2/1/2020 to 2/29/2020

Fund 4430

Fiscal	Year	2020

riscai i car 2020	,					
Vendor	Project	Invoice No.	Inv. Date	P.O. Number	Date Paid	<u>Amount</u>
CITY OF HENDERSON	RF.HEN07F18	MSC5032734	01/23/2020	4800008975 00010	02/12/2020	\$2,001.51
CITY OF HENDERSON	RF.HEN07F18	MSC5032921	02/20/2020	4800008975 00010	02/28/2020	\$1,576.81
CITY OF HENDERSON	RF.HEN12K19	MSC5032731	01/23/2020	4800009617 00010	02/12/2020	\$1,905.05
CITY OF HENDERSON	RF.HEN12K19	MSC5032923	02/20/2020	4800009617 00010	02/28/2020	S3,582.88
CITY OF HENDERSON	RF.HEN16A01	MSC5032732	01/23/2020	4800001182 00010	02/12/2020	\$1,584.87
CITY OF HENDERSON	RF.HEN16A01	MSC5032919	02/20/2020	4800001182 00010	02/28/2020	\$487.35
CITY OF HENDERSON	RF.HEN16F17	MSC5032733	01/23/2020	4800008512 00010	02/12/2020	S7,640.97
CITY OF HENDERSON	RF.HEN16F17	MSC5032920	02/20/2020	4800008512 00010	02/28/2020	\$863.87
CITY OF HENDERSON	RF.HEN25B19	MSC5032735	01/23/2020	4800009491 00010	02/12/2020	\$196.84
CITY OF HENDERSON	RF.HEN25B19	MSC5032922	02/20/2020	4800009491 00010	02/28/2020	\$746.54
CITY OF LAS VEGAS	RF.LAS29C16	309097	02/06/2020	4500255470 00010	02/19/2020	\$5,313.33
CITY OF NORTH LAS VEGAS	RF.NLV03F17	10015	02/11/2020	4800008161 00010	02/26/2020	\$463.07
CITY OF NORTH LAS VEGAS	RF.NLV03F17	10015	02/11/2020	4800008161 00040	02/26/2020	\$1,436.68
CITY OF NORTH LAS VEGAS	RF.NLV03G17	10016	02/11/2020	4800008160 00010	02/26/2020	\$4,872.37
CITY OF NORTH LAS VEGAS	RF.NLV03H17	10018	02/11/2020	4800008676 00010	02/26/2020	\$241,648.37
CITY OF NORTH LAS VEGAS	RF.NLV03HI7	10018	02/11/2020	4800008676 00020	02/26/2020	\$9,621.46
CITY OF NORTH LAS VEGAS	RF.NLV03118	10017	02/11/2020	4800008711 00010	02/27/2020	\$7,389.81
CITY OF NORTH LAS VEGAS	RF.NLV03118	. 10017	02/11/2020	4800008711 00020	02/27/2020	\$20.30
CITY OF NORTH LAS VEGAS	RF.NLV04K17	10014	02/11/2020	4800008195 00010	02/26/2020	\$21,162.73
CITY OF NORTH LAS VEGAS	RF.NLV09E11	10011	02/11/2020	4800004139 00030	02/26/2020	\$5,265.64
CITY OF NORTH LAS VEGAS	RF.NLV17D18	10013	02/11/2020	4800009056 00020	02/26/2020	\$9,106.87
CITY OF NORTH LAS VEGAS	RF.NLV03J19	10019	02/11/2020	4800009412 00020	02/27/2020	\$6,779.78
FISHER SAND & GRAVEL CO	RF.HEN16F17	HEN16F17#17	01/15/2020	4800008656 00010	02/19/2020	\$145,860.00
JACOBS ENGINEERING	RF.HEN07F18		01/21/2020	4800009268 00010	02/19/2020	\$7,000.00
GROUP INC JACOBS ENGINEERING GROUP INC	RF.HEN07F18	5 W7Y2700000 5	01/21/2020	4800009268 00020	02/19/2020	\$12,070.00
JACOBS ENGINEERING GROUP INC	RF.HEN07F18	W7Y2700000	01/21/2020	4800009268 00040	02/19/2020	\$2,340.00
PUBLIC WORKS/CC TREAS	RF.CLA08S13	5 1520088191	02/10/2020	none	02/10/2020	\$22,774.90
PUBLIC WORKS/CC TREAS	RF.CLA08S13	1520088203	02/10/2020	none	02/10/2020	\$13,570.33
PUBLIC WORKS/CC TREAS	RF.CLA10HI3	1520085210	02/03/2020	none	02/03/2020	\$267.00
PUBLIC WORKS/CC TREAS	RF.MOA03A11	1520088463	02/11/2020	none	02/11/2020	(\$350.00)
PUBLIC WORKS/CC TREAS	RF.MOA03A11	1520094358	02/25/2020	none	02/25/2020	\$300.00
	•	Fiscal Yes	ar Total			\$537,499.33
		Fur	nd Total	•		\$537,499.33

PAY-AS-YOU-GO FUNDED PROJECTS

ENTITY: Boulder City

BOU01C10

Hemenway System, Phase II Improvements

Interlocal Amount \$745,000.00

Original Funding Date 02/11/2010

Expiration Date 01/14/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$730,000.00	\$695,626.07	\$34,373.93
Construction	\$0.00	\$0.00 .	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$15,000.00	\$7,726.67	\$7,273.33
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$745,000.00	\$703,352.74	\$41,647.26

BOU01D17

Hemenway System, Phase IIA Improvements Interlocal Amount \$2,495,000.00

Original Funding Date 02/09/2017

Expiration Date 02/09/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$2,200,000.00	\$2,097,672.44	\$102,327.56
Const Engineering	\$295,000.00	\$289,453.97	\$5,546.03
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	. \$0.00
Total	\$2,495,000.00	\$2,387,126.41	\$107,873.59

PAY-AS-YOU-GO FUNDED PROJECTS

ENTITY: Clark County

CLA04E99

Flamingo Wash, McLeod Dr to Maryland PKWY

Interlocal Amount \$2,980,000.00

Original Funding Date 08/12/1999

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$741,500.00	\$647,169.58	\$94,330.42
Pre-Design	. \$0.00	\$0.00	\$0.00
Design	\$1,877,500.00	\$1,595,495.85	\$282,004.15
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$339,000.00	\$315,950.17	\$23,049.83
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$22,000.00	\$17,086.99	\$4,913.01
Total	\$2,980,000.00	\$2,575,702.59	\$404,297.41

CLA04Y19

Flamingo Wash, Maryland Pkwy to Palos Verdes Street Interlocal Amount \$535,000.00

Original Funding Date 04/11/2019

Expiration Date 06/30/2024

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	· \$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$500,000.00	\$0.00	\$500,000.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$15,000.00	\$0.00	\$15,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$20,000.00	\$0.00	\$20,000.00
Total	\$535,000.00	\$0.00	\$535,000.00

CLA08R13

Duck Creek, Las Vegas Boulevard Interlocal Amount \$485,000.00

Original Funding Date **Expiration Date**

09/12/2013 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$22,000.00	\$20,147.60	\$1,852.40
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$463,000.00	\$378,113.81	\$84,886.19
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$485,000.00	\$398,261.41	\$86,738.59

PAY-AS-YOU-GO FUNDED PROJECTS

CLA08S13

Silverado Ranch Detention Basin and Outfall Facilities Interlocal Amount \$1,370,000.00

Original Funding Date 09/12/2013 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$31,000.00	\$29,484.64	\$1,515.36
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,248,000.00	\$1,058,923.22	\$189,076.78
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	. \$0.00
Environmental	\$81,000.00	\$33,999.86	\$47,000.14
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$10,000.00	\$0.00	\$10,000.00
Total	\$1,370,000.00	\$1,122,407.72	\$247,592.28

CLA10F10

Flamingo Wash, Industrial Road to Hotel Rio Drive Interlocal Amount \$46,000.00

Original Funding Date 04/08/2010 **Expiration Date**

06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$10,500.00	\$6,574.40	\$3,925.60
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$32,000.00	\$18,553.85	\$13,446.15
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$3,500.00	\$2,618.17	\$881.83
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$46,000.00	\$27,746.42	\$18,253.58

CLA10H13

Airport Channel - Naples Interlocal Amount \$1,200,000.00 Original Funding Date 09/12/2013

Expiration Date 06/30/2023

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$1,088.00	\$912.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,151,000.00	\$546,980.19	\$604,019.81
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$47,000.00	\$17,782.00	\$29,218.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,200,000.00	\$565,850.19	\$634,149.81

PAY-AS-YOU-GO FUNDED PROJECTS

CLA10I19

Wagon Trail Chnl, Sunset Rd to Teco Avenue Interlocal Amount \$368,800.00

Original Funding Date 04/11/2019 Expiration Date 06/30/2024

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$50,000.00	\$0.00	\$50,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$253,800.00	\$0.00	\$253,800.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$15,000.00	\$0.00	\$15,000.00
Entity Costs	\$50,000.00	\$0.00	\$50,000.00
Other	\$0.00	\$0.00	\$0.00
Total	\$368,800.00	\$0.00	\$368,800.00

CLA15D12

LVW Sloan-Bonanza, Flam W below Nellis Interlocal Amount \$6,322,000.00 Original Funding Date 06/14/2012 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$22,000.00	\$15,037.29	\$6,962.71
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$5,446,000.00	\$5,056,605.14	\$389,394.86
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$220,000.00	\$98,774.74	\$121,225.26
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$634,000.00	\$550,857.73	\$83,142.27
Total	\$6,322,000.00	\$5,721,274.90	\$600,725.10

CLA16O19

Blue Diamond Wash, Arville Street to I-15 Interlocal Amount \$635,000.00

Original Funding Date 04/11/2019 Expiration Date 06/30/2024

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$50,000.00	\$0.00	\$50,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$550,000.00	\$0.00	\$550,000.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$15,000.00	\$0.00	\$15,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$20,000.00	\$0.00	\$20,000.00
Total	\$635,000.00	\$0.00	\$635,000.00

PAY-AS-YOU-GO FUNDED PROJECTS

CLA21A00

Orchard Detention Basin Interlocal Amount \$1,799,700.00 Original Funding Date 07/13/2000 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$448,000.00	\$382,123.56	\$65,876.44
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,073,000.00	\$951,037.20	\$121,962.80
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$251,900.00	\$177,502.62	\$74,397.38
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$26,800.00	\$20,081.83	\$6,718.17
Total	\$1,799,700.00	\$1,530,745.21	\$268,954.79

CLA28D18

Vandenberg North DB, Collection & Outfall, Phase I Interlocal Amount \$3,765,000.00

Original Funding Date 12/13/2018 Expiration Date 06/30/2023

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design :	\$0.00	\$0.00	\$0.00
Construction	\$3,391,000.00	\$2,451,520.00	\$939,480.00
Const Engineering	\$374,000.00	\$232,131.08	\$141,868.92
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$3,765,000.00	\$2,683,651.08	\$1,081,348.92

CLA36A18

Jim McGaughey DB, Collection Basin and Outfall Interlocal Amount \$3,382,870.00

Original Funding Date **Expiration Date**

06/14/2018 06/30/2023

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000,000.00	\$0.00	\$2,000,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,382,870.00	\$374,422.78	\$1,008,447.22
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$3,382,870.00	\$374,422.78	\$3,008,447.22

PAY-AS-YOU-GO FUNDED PROJECTS

CLA38C20

Duck Creek Haven Street Storm Drain

Interlocal Amount \$354,000.00 Expiration Da

Original Funding Date 03/12/2020 Expiration Date 06/30/2025

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	- \$0.00	\$0.00
Design	\$354,000.00	\$0.00	\$354,000.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$354,000.00	\$0.00	\$354,000.00

CLA39A19

Duck Creek/Blue Diamond, Bermuda Rd to LV Blvd Interlocal Amount \$453,000.00

Original Funding Date 04/11/2019 Expiration Date 06/30/2024

Category **ILC Funding Allocation** Amount Spent **Total Remaining** Right of Way \$18,000.00 \$0.00 \$18,000.00 \$0.00 \$0.00 Pre-Design \$0.00 \$400,000.00 \$0.00 \$400,000.00 Design \$0.00 \$0.00 Construction \$0.00 \$0.00 \$0.00 \$0.00 Const Engineering \$15,000.00 Environmental \$15,000.00 \$0.00 **Entity Costs** \$0.00 \$0.00 \$0.00 \$20,000.00 \$0.00 \$20,000.00 Other \$0.00 \$453,000.00 \$453,000.00 Total

ENTITY: Clark County Outlying

BUN01D11

Windmill Wash Detention Basin Expansion

Interlocal Amount \$880,000.00

Original Funding Date 02/10/2011 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$41,000.00	\$40,023.59	\$976.41
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$656,000.00	\$620,666.12	\$35,333.88
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$179,000.00	\$176,298.63	\$2,701.37
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$4,000.00	\$0.00	\$4,000.00
Total	\$880,000.00	\$836,988.34	\$43,011.66

3/11/2020 - proexpsum443

PAY-AS-YOU-GO FUNDED PROJECTS

GSP01B10

Goodsprings - Phase I Interlocal Amount \$83,400.00 Original Funding Date 03/11/2010 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$57,500.00	\$50,866.23	\$6,633.77
Pre-Design	. \$0.00	\$0.00	\$0.00
Design	\$25,400.00	\$24,876.62	\$523.38
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$500.00	\$0.00	\$500.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	. \$0.00
Total	\$83,400.00	\$75,742.85	\$7,657.15

LAU04A08

SR 163 at Casino Drive Interlocal Amount \$528,500.00 Original Funding Date 10/09/2008 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$11,500.00	\$3,926.29	\$7,573.71
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$391,500.00	\$368,243.94	\$23,256.06
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	. \$0.00
Environmental	\$125,500.00	\$116,876.27	\$8,623.73
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$528,500.00	\$489,046.50	\$39,453.50

MOA01B89

Muddy River West Levee, Moapa Valley Interlocal Amount \$13,501,000.00

Original Funding Date 05/11/1989 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$10,811,200.00	\$10,810,530.39	\$669.61
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$2,448,000.00	\$1,854,906.53	\$593,093.47
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$132,500.00	\$132,405.90	\$94.10
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$109,300.00	\$108,590.00	\$710.00
Total	\$13,501,000.00	\$12,906,432.82	\$594,567.18

PAY-AS-YOU-GO FUNDED PROJECTS

MOA01F10

Muddy River Logandale Levee Interlocal Amount \$1,753,000.00 Original Funding Date 03/11/2010 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$565,975.14	\$565,975.14	. \$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$964,690.35	\$958,949.92	\$5,740.43
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$76,904.51	\$76,904.51	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$145,430.00	\$145,430.00	\$0.00
Total	\$1,753,000.00	\$1,747,259.57	\$5,740.43

MOA03A11

Fairgrounds Detention Basin Interlocal Amount \$1,011,500.00 Original Funding Date 02/10/2011 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$95,000.00	\$62,068.55	\$32,931.45
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$727,000.00	\$656,633.70	\$70,366.30
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$172,500.00	\$148,463.56	\$24,036.44
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$17,000.00	\$8,226.97	\$8,773.03
Total	\$1,011,500.00	\$875,392.78	\$136,107.22

SEA02B19

Searchlight West - State Highway 164 Interlocal Amount \$500,000.00

Original Funding Date 10/10/2019 Expiration Date 06/30/2024

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$5,000.00	\$0.00	\$5,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$493,000.00	\$0.00	\$493,000.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$500,000.00	\$0.00	\$500,000.00

PAY-AS-YOU-GO FUNDED PROJECTS

SEA03B17

Searchlight-South, Encinitas St. Storm Drain Interlocal Amount \$2,530,000.00

Original Funding Date Expiration Date

08/10/2017 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$2,330,000.00	\$1,883,039.51	\$446,960.49
Const Engineering	\$200,000.00	\$169,168.70	\$30,831.30
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$2,530,000.00	\$2,052,208.21	\$477,791.79

ENTITY: COE/Clark County

COEG294

Tropicana & Flamingo Washes Interlocal Amount \$36,259,348.00

Original Funding Date 01/12/1995

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$26,846,216.04	\$26,518,772.39	\$327,443.65
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$9,413,131.96	\$9,363,742.46	\$49,389.50
Total	\$36,259,348.00	\$35,882,514.85	\$376,833.15

PAY-AS-YOU-GO FUNDED PROJECTS.

ENTITY: Henderson

HEN07F18

Whitney Ranch Channel Replacement Project

Interlocal Amount \$934,549.00

Original Funding Date 08/09/2018 Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$54,164.00	\$44,991.60	\$9,172.40
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$674,750.00	\$215,745.98	\$459,004.02
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$126,164.00	\$77,542.00	\$48,622.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$79,471.00	\$0.00	\$79,471.00
Total	\$934,549.00	\$338,279.58	\$596,269.42

HEN12K19

Pittman - Sunset, Galleria to Foster Interlocal Amount \$605,788.00

Original Funding Date 12/12/2019

Expiration Date 12/31/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$40,000.00	\$0.00	\$40,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$465,788.00	\$0.00	\$465,788.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$50,000.00	\$0.00	\$50,000.00
Entity Costs	\$50,000.00	\$5,487.93	\$44,512.07
Other	\$0.00	\$0.00	\$0.00
Total	\$605,788.00	\$5,487.93	\$600,300.07

HEN16A01

Pittman North Detention Basin & Outfall

Interlocal Amount \$2,264,514.00

Original Funding Date 07/12/2001

Expiration Date 12/31/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$108,800.68	\$108,800.68	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,671,369.22	\$1,594,543.97	\$76,825.25
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$401,827.10	\$401,827.10	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$82,517.00	\$52,236.92	\$30,280.08
Total	\$2,264,514.00	\$2,157,408.67	\$107,105.33

PAY-AS-YOU-GO FUNDED PROJECTS

HEN16F17

Pittman North Detention Basin & Outfall, Phase III

Interlocal Amount \$25,700,000.00

Original Funding Date 07/13/2017 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$24,500,000.00	\$23,262,525.72	\$1,237,474.28
Const Engineering	\$1,200,000.00	\$842,918.31	\$357,081.69
Environmental	\$0.00	. \$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$25,700,000.00	\$24,105,444.03	\$1,594,555.97

HEN25B19

Pittman Pabco - Boulder Highway Crossing

Interlocal Amount \$1,454,530.00

Original Funding Date 09/12/2019

Expiration Date 12/31/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$1,346,787.00	\$0.00	\$1,346,787.00
Const Engineering	\$107,743.00	\$1,079.32	\$106,663.68
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,454,530.00	\$1,079.32	\$1,453,450.68

HLD06B19

Chickasaw Storm Drain

Interlocal Amount \$1,999,964.00

Original Funding Date 07/11/2019 Expiration Date 12/31/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	. \$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	. \$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$1,999,964.00	\$0.00	\$1,999,964.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,999,964.00	\$0.00	\$1,999,964.00

PAY-AS-YOU-GO FUNDED PROJECTS

ENTITY: Las Vegas

LAS14C11

Freeway Channel-Washington, MLK to Rancho Drive

Interlocal Amount \$1,073,510.00

Original Funding Date 07/14/2011 Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$5,000.00	\$1,792.87	\$3,207.13
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,063,510.00	\$1,023,752.42	\$39,757.58
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$5,000.00	\$0.00	\$5,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,073,510.00	\$1,025,545.29	\$47,964.71

LAS16P15

Rancho Road System - Elkhorn, Grand Canyon to

Hualapai

Interlocal Amount S654,000.00

Original Funding Date

07/09/2015

Expiration Date

06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$650,000.00	\$618,606.16	\$31,393.84
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	. \$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$654,000.00	\$618,606.16	\$35,393.84

PAY-AS-YOU-GO FUNDED PROJECTS

LAS16Q18

Rancho Road System-Elkhorn, Grand Canyon to

Hualapai

Interlocal Amount \$5,185,760.00

Original Funding Date 03/08/2018

Expiration Date

01/31/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$4,676,189.00	\$3,752,183.00	\$924,006.00
Const Engineering	\$509,571.00	\$464,580.42	\$44,990.58
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$5,185,760.00	\$4,216,763.42	\$968,996.58

LAS22S13

Brent Drainage System-Floyd Lamb Park to Durango

Interlocal Amount \$533,365.00

Original Funding Date 07/11/2013

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$1,000.00	\$0.00	\$1,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$530,365.00	\$450,299.59	\$80,065.41
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$533,365.00	\$450,299.59	\$83,065.41

LAS22T15

Brent Drainage System - Floyd Lamb Park to Durango

Interlocal Amount \$4,900,700.00

Original Funding Date 08/13/2015

Expiration Date 12/31/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$4,600,000.00	\$4,592,644.15	\$7,355.85
Const Engineering	\$300,700.00	\$220,205.04	\$80,494.96
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	. \$0.00	\$0.00	\$0.00
Total	\$4,900,700.00	\$4,812,849.19	\$87,850.81

3/11/2020 - proexpsum443

PAY-AS-YOU-GO FUNDED PROJECTS

LAS22U19

Brent Drainage System-Durango to OHare Ave Interlocal Amount \$1,100,000.00

Original Funding Date **Expiration Date**

07/11/2019 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,096,000.00	\$409.70	\$1,095,590.30
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,100,000.00	\$409.70	\$1,099,590.30

LAS23E13

Centennial Pkwy Channel West-CC 215, Pioneer Way

Interlocal Amount \$1,070,687.00

Original Funding Date

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$604.38	\$1,395.62
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,063,687.00	\$818,045.21	\$245,641.79
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$5,000.00	\$0.00	\$5,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	. \$0.00	\$0.00	\$0.00
Total	\$1,070,687.00	\$818,649.59	\$252,037.41

LAS23F14

Centennial Parkway Channel West-CC215, Pioneer

Way to US95

Interlocal Amount \$13,900,000.00

Original Funding Date 11/13/2014

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$12,800,000.00	\$12,552,817.62	\$247,182.38
Const Engineering	\$1,100,000.00	\$57,065.13	\$1,042,934.87
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$13,900,000.00	\$12,609,882.75	\$1,290,117.25

PAY-AS-YOU-GO FUNDED PROJECTS

LAS23G15

Centennial Parkway Channel West-US95, CC215 to

Durango

Interlocal Amount \$1,261,471.00

Original Funding Date 07/09/2015

Expiration Date

06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$4,000.00	\$0.00	\$4,000.00
Pre-Design	, \$0.00	\$0.00	\$0.00
Design	\$1,253,471.00	\$1,048,786.02	\$204,684.98
Construction	\$0.00	\$0,00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$4,000.00	\$0.00	\$4,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,261,471.00	\$1,048,786.02	\$212,684.98

LAS23H15

Centennial Parkway Channel West-US95, Durango to

Grand Teton

Interlocal Amount \$985,231.00 -

Original Funding Date 07/09/2015

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$981,231.00	\$567,853.85	\$413,377.15
Construction	\$0.00	\$0.00	\$0.00
Const Engineering .	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$985,231.00	` \$567 , 853.85	\$417,377.15

LAS23I17

Cent Pkwy Chnl West-US95, CC215 to Grand Teton,

Kyle Cyn

Interlocal Amount \$26,425,221.00

Original Funding Date 03/09/2017

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$23,825,221.00	\$22,074,795.25	\$1,750,425.75
Const Engineering	\$2,600,000.00	\$1,874,725.83	\$725,274.17
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$26,425,221.00	\$23,949,521.08	\$2,475,699.92

3/11/2020 - proexpsum443

PAY-AS-YOU-GO FUNDED PROJECTS

LAS24I15

Gowan Box Canyon - Lone Mountain Road Interlocal Amount \$704,000.00

Original Funding Date 07/09/2015
Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$700,000.00	\$423,742.73	\$276,257.27
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$704,000.00	\$423,742.73	\$280,257.27

LAS24J15

Gowan North - El Capitan Branch, Lone Mountain to

Ann Road

Interlocal Amount \$820,478.00

Original Funding Date 07/09/2015

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$781,478.00	\$777,904.15	\$3,573.85
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$35,000.00	\$0.00	\$35,000.00
Other	\$0.00	\$0.00	. \$0.00
Total	\$820,478.00	\$777,904.15	\$42,573.85

LAS24L17

Gowan North-El Capitan Branch, Ann Rd to

Centennial Pkwy

Interlocal Amount \$861,670.00

Original Funding Date 08/10/2017

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$857,670.00	\$233,459.67	\$624,210.33
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$861,670.00	\$233,459.67	\$628,210.33

PAY-AS-YOU-GO FUNDED PROJECTS

LAS24M17

Gowan North-El Capitan Branch, Lone Mtn to Ann Rd. Interlocal Amount \$9,630,600.00

Original Funding Date 10/12/2017 Expiration Date 09/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$8,700,500.00	\$7,867,200.45	\$833,299.55
Const Engineering	\$930,100.00	\$910,086.84	\$20,013.16
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$9,630,600.00	\$8,777,287.29	\$853,312.71

LAS25B13

Cedar Avenue Channel Improvements Interlocal Amount \$831,489.00

Original Funding Date 07/11/2013

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$827,489.00	\$689,566.15	\$137,922.85
Construction	. \$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$831,489.00	\$689,566.15	\$141,922.85

LAS28C12

Las Vegas Wash - Sloan Channel to Cedar Avenue Interlocal Amount \$110,000.00

Original Funding Date Expiration Date 06/30/2022

06/14/2012

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$110,000.00	\$88,302.56	\$21,697.44
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$110,000.00	\$88,302.56	\$21,697.44

PAY-AS-YOU-GO FUNDED PROJECTS

LAS29B15

Flamingo-Boulder HWY N-Boulder HWY Sahara to

Charleston

Interlocal Amount \$1,726,003.00

Original Funding Date 12/10/2015

Expiration Date 12/31/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$34,000.00	\$0.00	\$34,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,673,003.00	\$1,493,188.85	\$179,814.15
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$19,000.00	\$0.00	\$19,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,726,003.00	\$1,493,188.85	\$232,814.15

Flamingo-Bldr Hwy, N Charleston-Maryland Pkwy

System

Interlocal Amount \$2,488,829.00

Original Funding Date 09/08/2016

Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$5,000.00	\$0.00	\$5,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$2,478,829.00	\$1,930,723.13	\$548,105.87
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$5,000.00	\$0.00	\$5,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$2,488,829.00	\$1,930,723.13	\$558,105.87

LAS29D17

Flamingo-Boulder Hwy North, Charleston, Main to

Maryland

Interlocal Amount \$1,529,674.00

Original Funding Date

08/10/2017

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$2,000.00	\$0.00	\$2,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,525,674.00	\$446,714.50	\$1,078,959.50
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,529,674.00	\$446,714.50	\$1,082,959.50

3/11/2020 - proexpsum443

PAY-AS-YOU-GO FUNDED PROJECTS

LAS29E18

Flamingo - Boulder Hwy North - Boulder Hwy, Sahara

to Charleston

Interlocal Amount \$30,664,139.00

Original Funding Date 10/11/2018

Expiration Date 01/31/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$28,829,533.00	\$1,336,626.00	\$27,492,907.00
Const Engineering	\$1,834,606.00	\$105,248.38	\$1,729,357.62
Environmental	\$0.00	\$0.00	. \$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	. \$0.00
Total	\$30,664,139.00	\$1,441,874.38	\$29,222,264.62

LAS30A13

Gowan-Alexander Rd., Rancho Drive to Decatur

Boulevard

Interlocal Amount \$711,938.00

Original Funding Date 07/11/2013

Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$3,000.00	\$0.00	\$3,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$706,938.00	\$260,779.40	\$446,158.60
Construction	:. \$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$711,938.00	\$260,779.40	\$451,158.60

LAS31A17

LVW-Moccasin, Skye Canyon Park to Upper LVW

Interlocal Amount \$120,000.00

Original Funding Date 12/14/2017

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	. \$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$60,000.00	\$57,271.03	\$2,728.97
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$60,000.00	\$0.00	\$60,000.00
Other	\$0.00	\$0.00	\$0.00
Total	\$120,000.00	\$57,271.03	\$62,728.97

PAY-AS-YOU-GO FUNDED PROJECTS

LAS31B18

LVW - Moccasin, Skye Canyon Park to Upper LVW Interlocal Amount \$15,393,582.00

Original Funding Date 11/08/2018 **Expiration Date** 01/31/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$14,386,525.00	\$0.00	\$14,386,525.00
Const Engineering	\$1,007,057.00	\$0.00	\$1,007,057.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	. \$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$15,393,582.00	\$0.00	\$15,393,582.00

LLD10B13

Buckskin Avenue Storm Drain Interlocal Amount \$1,200,000.00 Original Funding Date 07/11/2013 **Expiration Date**

06/30/2020

Category	ILC Funding Allocation	: Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$1,200,000.00	. \$1,044,493.77	\$155,506.23
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,200,000.00	\$1,044,493.77	\$155,506.23

LLD19A18

Luning Drive Storm Drain Interlocal Amount \$1,201,965.00 Original Funding Date 07/12/2018 Expiration Date

06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	, \$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$1,201,965.00	\$0.00	\$1,201,965.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,201,965.00	\$0.00	\$1,201,965.00

PAY-AS-YOU-GO FUNDED PROJECTS

ENTITY: Mesquite

MES01E17

Town Wash-Mesa Boulevard, El Dorado to Town Wash

Interlocal Amount \$539,582.75

Original Funding Date 09/14/2017

Expiration Date 09/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	. \$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$422,988.00	\$340,388.00	\$82,600.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$116,594.75	\$68,868.75	\$47,726.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$539,582.75	\$409,256.75	\$130,326.00

MES04A15

Virgin River Flood Wall

Interlocal Amount \$1,433,903.00

Original Funding Date 11/12/2015

Expiration Date 07/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$18,680.00	\$0.00	\$18,680.00
Pre-Design	\$208,278.00	\$207,278.00	\$1,000.00
Design	\$886,060.00	\$185,070.64	\$700,989.36
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$157,630.00	\$0.00	\$157,630.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$163,255.00	\$0.00	\$163,255.00
Total	\$1,433,903.00	\$392,348.64	\$1,041,554.36

PAY-AS-YOU-GO FUNDED PROJECTS

ENTITY: North Las Vegas

NLV03E13

Hollywood System, Dunes South DB to Centennial

Parkway

Interlocal Amount \$2,706,972.00

Original Funding Date 10/10/2013

Expiration Date 12/31/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$656,972.00	\$58,432.79	\$598,539.21
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$2,040,000.00	\$1,863,595.75	\$176,404.25
Construction	\$0.00	\$0.00	, \$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$0.00	\$10,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$2,706,972.00	\$1,922,028.54	\$784,943.46

NLV03F17

Range Wash - Ann Branch Interlocal Amount \$1,081,889.00 Original Funding Date 03/09/2017

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$250,000.00	\$18,117.60	\$231,882.40
Pre-Design	. \$0.00	\$0.00	\$0.00
Design	\$821,889.00	\$570,667.74	\$251,221.26
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$0.00	\$10,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,081,889.00	\$588,785.34	\$493,103.66

NLV03G17

Hollywood System, Centennial Pkwy-Speedway #2 DB Interlocal Amount \$1,586,850.00

Original Funding Date 03/09/2017

Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$507,125.00	\$30,425.29	\$476,699.71
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,069,725.00	\$884,656.71	\$185,068.29
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$0.00	\$10,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,586,850.00	\$915,082.00	\$671,768.00

PAY-AS-YOU-GO FUNDED PROJECTS

NLV03H17

Hollywood System, Dunes S DB to Centennial Pkwy-

Phase I

Interlocal Amount \$13,109,000.00

Original Funding Date 11/09/2017

Expiration Date 06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$12,290,000.00	\$10,930,589.24	\$1,359,410.76
Const Engineering	\$819,000.00	\$255,300.56	\$563,699.44
Environmental	\$0.00	\$0.00	. \$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	. \$0.00	\$0.00	\$0.00
Total	\$13,109,000.00	\$11,185,889.80	\$1,923,110.20

NLV03I18

Range Wash - Ann Branch, Phase I Interlocal Amount \$2,668,000.00

Original Funding Date **Expiration Date** 02/08/2018 12/31/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	. \$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$2,470,000.00	\$2,466,647.80	\$3,352.20
Const Engineering	\$198,000.00	\$196,239.15	\$1,760.85
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$2,668,000.00	\$2,662,886.95	\$5,113.05

NLV04K17

Gowan Outfall, Alexander Rd - Decatur to Simmons

Street

Interlocal Amount \$1,931,156.00

Original Funding Date

02/09/2017

06/30/2022 **Expiration Date**

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$1,921,156.00	\$1,049,078.05	\$872,077.95
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$0.00	\$10,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other .	\$0.00	\$0.00	\$0.00
Total	\$1,931,156.00	\$1,049,078.05	\$882,077.95

PAY-AS-YOU-GO FUNDED PROJECTS

NLV09E11

Vandenberg North Detention Basin & Outfall Interlocal Amount \$1,534,770.00

Original Funding Date 04/14/2011 Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$64,673.77	\$51,961.48	\$12,712.29
Pre-Design	\$123,326.23	\$123,326.23	\$0.00
Design	\$1,220,000.00	\$1,085,278.80	\$134,721.20
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$126,770.00	\$121,770.00	\$5,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,534,770.00	\$1,382,336.51	\$152,433.49

NLV09I13

Beltway Detention Basin and Channel Interlocal Amount \$1,464,000.00

Original Funding Date 10/10/2013 Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$400,000.00	\$364,497.15	\$35,502.85
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$989,000.00	\$921,880.45	\$67,119.55
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$1,185.69	\$8,814.31
Entity Costs	\$65,000.00	\$0.00	\$65,000.00
Other	\$0.00	\$0.00	\$0.00
Total	\$1,464,000.00	\$1,287,563.29	\$176,436.71

NLV10L19

Las Vegas Wash Cartier Channel Interlocal Amount S698,289.00

Original Funding Date 10/10/2019 Expiration Date 06/30/2025

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$20,000.00	\$0.00	\$20,000.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$676,289.00	\$0.00	\$676,289.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$2,000.00	\$0.00	\$2,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$698,289.00	\$0.00	\$698,289.00

PAY-AS-YOU-GO FUNDED PROJECTS

NLV17C16

Fifth Street Collector, Centennial Pkwy to Deer Springs

Interlocal Amount \$726,079.00

Original Funding Date 11/10/2016

Expiration Date 06/30/2021

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$259,088.00	\$11,422.40	\$247,665.60
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$456,991.00	\$396,036.31	\$60,954.69
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$10,000.00	\$0.00	\$10,000.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$726,079.00	\$407,458.71	\$318,620.29

NLV17D18

Fifth St Collector, Centennial Pkwy to Deer Spgs Way Interlocal Amount \$5,416,000.00

Original Funding Date **Expiration Date**

09/13/2018 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$4,950,000.00	\$4,508,814.98	\$441,185.02
Const Engineering	\$466,000.00	\$157,683.97	\$308,316.03
Environmental	. \$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other '	\$0.00	\$0.00	\$0.00
Total	\$5,416,000.00	\$4,666,498.95	\$749,501.05

PAY-AS-YOU-GO FUNDED PROJECTS

NLV19A19

Carey-Lake Mead DB Outfall Modification

Interlocal Amount \$100,000.00

Original Funding Date 10/10/2019

Expiration Date 06/30/2025

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$100,000.00	\$0.00	\$100,000.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$0.00	\$0.00	\$0.00
Const Engineering	\$0.00	\$0.00	\$0.00
Environmental	\$0.00	. \$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$100,000.00	\$0.00	\$100,000.00

Pay-As-You-Go Totals

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$44,277,894.63	\$39,844,833.89	\$4,433,060.74
Pre-Design	\$431,604.23	\$330,604.23	\$101,000.00
Design	\$50,842,110.57	\$35,196,382.46	\$15,645,728.11
Construction	\$155,697,684.00	\$100,821,569.93	\$54,876,114.07
Const Engineering	\$11,941,777.00	\$5,775,886.70	\$6,165,890.30
Environmental	\$2,805,290.36	\$1,976,496.64	\$828,793.72
Entity Costs	\$260,000.00	\$5,487.93	\$254,512.07
Other	\$10,766,904.96	\$10,266,252.90	\$500,652.06
Total	\$277,023,265.75	\$194,217,514.68	\$82,805,751.07
	Construction Projects = 18	Design / Other Projects = 53	

BOND FUNDED PROJECTS

ENTITY: Boulder City

BOU01E19

Hemenway System, Phase HB Improvements

Interlocal Amount \$4,669,036.00

Original Funding Date 11/14/2019

Expiration Date 12/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$4,284,036.00	\$0.00	\$4,284,036.00
Const Engineering	\$385,000.00	\$0.00	\$385,000.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$4,669,036.00	\$0.00	\$4,669,036.00

ENTITY: Clark County

CLA15E13

LVW-Sloan to Stewart-Flam Wash below Nellis

Interlocal Amount \$84,184,000.00

Original Funding Date **Expiration Date** 10/10/2013 06/30/2023

Total Remaining Category **ILC Funding Allocation** Amount Spent \$0.00 \$17,263.87 (\$17,263.87) Right of Way \$0.00 \$0.00 \$0.00 Pre-Design \$0.00 \$0.00 \$0.00 Design \$73,952,000.00 \$71,935,126.87 \$2,016,873.13 Construction \$7,432,000.00 \$6,840,205.20 \$591,794.80 Const Engineering \$0.00 \$0.00 **Environmental** \$0.00 **Entity Costs** \$0.00 \$0.00 \$0.00 \$2,800,000.00 \$1,109,000.14 \$1,690,999.86 Other \$84,184,000.00 \$79,901,596.08 \$4,282,403.92 **Total**

BOND FUNDED PROJECTS

CLA38B20

Original Funding Date **Expiration Date**

03/12/2020 06/30/2023

Silverado Ranch DB, Collection & Outfall Interlocal Amount \$26,000,000.00

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	. \$0.00
Construction	\$23,120,745.00	\$0.00	\$23,120,745.00
Const Engineering	\$2,379,255.00	\$0.00	\$2,379,255.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$500,000.00	\$0.00	\$500,000.00
Other	\$0.00	\$0.00	\$0.00
Total	\$26,000,000.00	\$0.00	\$26,000,000.00

ENTITY: Clark County Outlying

LAU04B17

SR 163 at Casino Drive

Interlocal Amount \$2,250,000.00

Original Funding Date 07/13/2017

Expiration Date 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$2,065,000.00	\$1,670,125.94	\$394,874.06
Const Engineering	\$185,000.00	\$34,020.98	\$150,979.02
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
. Other	\$0.00	\$0.00	\$0.00
Total	\$2,250,000.00	\$1,704,146.92	\$545,853.08

BOND FUNDED PROJECTS

ENTITY: Las Vegas

LAS14D14

Freeway Channel-Washington, MLK to Rancho Drive

Interlocal Amount \$11,555,343.00

Original Funding Date 02/13/2014 **Expiration Date**

06/30/2020

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$10,500,343.00	\$9,401,693.30	\$1,098,649.70
Const Engineering	\$1,055,000.00	\$921,250.71	\$133,749.29
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$11,555,343.00	\$10,322,944.01	\$1,232,398.99

ENTITY: North Las Vegas

NLV03J19

Hollywood System, Phase II, NAFB Reach

Interlocal Amount \$19,921,851.00

Original Funding Date 05/23/2019 Expiration Date

06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	. \$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$18,500,000.00	\$0.00	\$18,500,000.00
Const Engineering	\$1,321,851.00	\$11,466.88	\$1,310,384.12
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$100,000.00	\$0.00	\$100,000.00
Other	\$0.00	\$0.00	\$0.00
Total	\$19,921,851.00	\$11,466.88	\$19,910,384.12

BOND FUNDED PROJECTS

NLV03K19

Range Wash - Ann Branch, Phase II Interlocal Amount \$7,697,245.00 Original Funding Date 09
Expiration Date 06

09/12/2019 06/30/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$7,118,510.00	\$0.00	\$7,118,510.00
Const Engineering	\$578,735.00	\$0.00	\$578,735.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$7,697,245.00	\$0.00	\$7,697,245.00

NLV09J19

Beltway Detention Basin, Collection and Outfall Interlocal Amount \$16,192,926.00

Original Funding Date Expiration Date

05/23/2019 06/30/2023

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$15,132,926.00	\$0.00	\$15,132,926.00
Const Engineering	\$1,060,000.00	\$0.00	\$1,060,000.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$16,192,926.00	\$0.00	\$16,192,926.00

BOND FUNDED PROJECTS -

NLV09K19

Vandenberg North DB, Collection & Outfall, Phase II

Interlocal Amount \$30,499,000.00

Original Funding Date 08/08/2019

Expiration Date 06/20/2022

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$0.00	\$0.00
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$28,504,000.00	\$0.00	\$28,504,000.00
Const Engineering	\$1,995,000.00	\$0.00	\$1,995,000.00
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$0.00	\$0.00	\$0.00
Other	\$0.00	\$0.00	\$0.00
Total	\$30,499,000.00	\$0.00	\$30,499,000.00

Bond Totals

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$17,263.87	(\$17,263.87)
Pre-Design	\$0.00	\$0.00	\$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$183,177,560.00	\$83,006,946.11	\$100,170,613.89
Const Engineering	\$16,391,841.00	\$7,806,943.77	\$8,584,897.23
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$600,000.00	\$0.00	\$600,000.00
Other	\$2,800,000.00	\$1,109,000.14	\$1,690,999.86
Total	\$202,969,401.00	\$91,940,153.89	\$111,029,247.11
	Construction Projects = 9	Design / Other Projects = 0	

Capital Improvement Program - Open Projects Summary

Pay-As-You-Go And Bond Totals

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$44,277,894.63	\$39,862,097.76	\$4,415,796.87
Pre-Design	\$431,604.23	\$330,604.23	\$101,000.00
Design	\$50,842,110.57	\$35,196,382.46	\$15,645,728.11
Construction	\$338,875,244.00	\$183,828,516.04	\$155,046,727.96
Const Engineering	\$28,333,618.00	\$13,582,830.47	\$14,750,787.53
Environmental	\$2,805,290.36	\$1,976,496.64	\$828,793.72
Entity Costs	\$860,000.00	\$5,487.93	\$854,512.07
Other	\$13,566,904.96	\$11,375,253.04	\$2,191,651.92
Total	\$479,992,666.75	\$286,157,668.57	\$193,834,998.18
	Construction Projects = 27	Design / Other Projects = 53	

Pay-As-You-Go Totals

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$44,277,894.63	\$39,844,833.89	\$4,433,060.74
Pre-Design	\$431,604.23	\$330,604.23	\$101,000.00
Design	\$50,842,110.57	\$35,196,382.46	\$15,645,728.11
Construction	\$155,697,684.00	\$100,821,569.93	\$54,876,114.07
Const Engineering	\$11,941,777.00	\$5,775,886.70	\$6,165,890.30
Environmental	\$2,805,290.36	\$1,976,496.64	\$828,793.72
Entity Costs .	\$260,000.00	\$5,487.93	\$254,512.07
Other	\$10,766,904.96	\$10,266,252.90	\$500,652.06
Total	\$277,023,265.75	\$194,217,514.68	\$82,805,751.07
,	Construction Projects = 18	Design / Other Projects = 53	

Bond Totals

Category	ILC Funding Allocation	Amount Spent	Total Remaining
Right of Way	\$0.00	\$17,263.87	(\$17,263.87)
Pre-Design	\$0.00	\$0.00	. \$0.00
Design	\$0.00	\$0.00	\$0.00
Construction	\$183,177,560.00	\$83,006,946.11	\$100,170,613.89
Const Engineering	\$16,391,841.00	\$7,806,943.77	\$8,584,897.23
Environmental	\$0.00	\$0.00	\$0.00
Entity Costs	\$600,000.00	\$0.00	\$600,000.00
Other	\$2,800,000.00	\$1,109,000.14	\$1,690,999.86
Total	\$202,969,401.00	\$91,940,153.89	\$111,029,247.11
	Construction Projects = 9	Design / Other Projects = 0	

Boulder City	· · · · · · · · · · · · · · · · · · ·		
PROJECT	NAME	<u>STATUS</u>	<u>TOTAL</u>
BOU01A87	Hemenway Wash	Closed	\$4,649,000.00
BOU01B88	Hemenway Wash Debris Basin	Closed	\$0.00
BOU01C10	Hemenway System, Phase II Improvements	Open	\$745,000.00
BOU01D17	Hemenway System, Phase IIA Improvements	Open	\$2,495,000.00
BOU02A88	Georgia Avenue Channel	Closed	\$613,590.23
BOU03A88	Buchanan Blvd. Channel	Closed	\$412,719.91
BOU03B98	Buchanan Watershed Facilities	Closed	\$420,240.41
BOU03C10	Buchanan Blvd., Phase III Improvements	Closed	\$344,263.01
BOU03D11	Buchanan Blvd., Phase III Improvements	Closed	\$0.00
BOU03E12	Buchanan Blvd., Phase III Improvements	Closed	\$4,689,402.24
BOU04A96	West Airport Watershed	Closed	\$128,138.69
BOU04B97	West Airport Watershed Construction	Closed	\$1,839,686.60
BOU04C01	Hemenway Wash	Closed	\$101,580.75
BOU05A98	North Railroad Watershed (Industrial Road	Closed	\$448,873.75
DOLLOSDOO	Facility)	Classed	6120 206 70
BOU05B00	North Railroad Watershed, Veteran Memorial Dr Culvert	Closed	\$129,206.79
BOU05G07	Yucca Street Drainage	Closed	\$71,036.09
BOU05H07	Bootleg Canyon Detention Basin Outfall	Closed	\$521,408.23
BOU05J10	North Railroad Conveyance	Closed	\$509,462.22
BOU05K11	Bootleg Canyon Detention Basin, Phase II	Closed	\$829,854.43
BOU05L11	North Railroad Conveyance	Closed	\$3,503,502.20
BOU05M18	North Railroad Conveyance, Phase II	Closed	\$2,370,058.67
BOU06A99	Ville Drive Flood Control Facilities	Closed	\$144,261.08
BOU06B01	Ville Drive Flood Control Facilities	Closed	\$747,314.67
BOODDUI	21.1011 0011101111011	0.0504	. 47 17,52 11.07
			\$25,713,599,97
Clark County	·		\$25,713,599.97
Clark County		STATUS.	
PROJECT	NAME	STATUS Closed	TOTAL
PROJECT CLA01A87	NAME Upper Flamingo Wash Detention Basin & Outfall	Closed	TOTAL \$6,932,932.63
PROJECT CLA01A87 CLA01B04	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral	Closed Closed	TOTAL \$6,932,932.63 \$482,000.00
PROJECT CLA01A87 CLA01B04 CLA01D07	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda	Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel	Closed Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30
PROJECT CLA01A87 CLA01B04 CLA01D07	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage	Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure	Closed Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall	Closed Closed Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz	Closed Closed Closed Closed Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista	Closed Closed Closed Closed Closed Closed Closed Closed Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99 CLA02C99 CLA02C99 CLA02C99	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02G99 CLA02G99 CLA03A88 CLA03B90	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02G99 CLA03A88 CLA03B90 CLA03C90	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63)
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02G99 CLA03A88 CLA03B90 CLA03C90 CLA03D91	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02G99 CLA03G99 CLA03A88 CLA03B90 CLA03C90 CLA03D91 CLA03H93	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle Van Buskirk Channel / Phases IIA & VI Construction	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97 \$6,112,843.32
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99 CLA03C90 CLA03B90 CLA03C90 CLA03D91 CLA03H93 CLA04A89	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle Van Buskirk Channel / Phases IIA & VI Construction Flamingo Wash Bridge @ Eastern	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97 \$6,112,843.32 \$61,900.00
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99 CLA03C99 CLA03A88 CLA03B90 CLA03C90 CLA03C90 CLA03C90 CLA03H93 CLA04A89 CLA04A89	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle Van Buskirk Channel / Phases IIA & VI Construction Flamingo Wash Bridge @ Eastern Flamingo Wash Bridge @ Arville	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97 \$6,112,843.32 \$61,900.00 \$294,818.61
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99 CLA03C90 CLA03B90 CLA03C90 CLA03D91 CLA03H93 CLA04A89	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle Van Buskirk Channel / Phases IIA & VI Construction Flamingo Wash Bridge @ Eastern	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97 \$6,112,843.32 \$61,900.00
PROJECT CLA01A87 CLA01B04 CLA01D07 CLA02A88 CLA02B90 CLA02C90 CLA02C90 CLA02C91 CLA02C99 CLA03C99 CLA03A88 CLA03B90 CLA03C90 CLA03C90 CLA03C90 CLA03H93 CLA04A89 CLA04A89	NAME Upper Flamingo Wash Detention Basin & Outfall F4 Patrick Lane/Ft Apache Road Lateral Flamingo Hacienda Rawhide Channel Rawhide Channel/Eastern Av Drainage Structure Rawhide Channel/Eastern Outfall Rawhide Channel/Eastern-Topaz Rawhide Channel/McLeod-Mtn Vista Rawhide Channel at Sagebrush Street Van Buskirk Channel - Predesign Van Buskirk Channel Outfall Van Buskirk Channel - ROW Van Buskirk System/Spencer-Rochelle Van Buskirk Channel / Phases IIA & VI Construction Flamingo Wash Bridge @ Eastern Flamingo Wash Bridge @ Arville Flamingo Wash Bridge @ Paradise & Palos	Closed	TOTAL \$6,932,932.63 \$482,000.00 \$4,037,385.53 \$69,932.30 \$155,540.00 \$115,000.00 \$1,069,252.07 \$166,990.74 \$441,753.51 \$118,463.30 \$3,332,227.08 (\$202,889.63) \$808,963.97 \$6,112,843.32 \$61,900.00 \$294,818.61

PROJECT	NAME	STATUS	TOTAL
CLA04E99	Flamingo Wash, McLeod Dr to Maryland PKWY	Open	\$2,980,000.00
CLA04F99	Flamingo Wash, I-515 to McLeod Dr	Closed	\$1,252,537.43
CLA04G00	Flamingo Wash at Boulder Highway	Closed	\$860,102.20
CLA04H00	Flamingo Wash, Boulder Highway to Mojave Rd	Closed	\$6,284,809.40
CLA04I01	Flamingo Wash, Spencer Street Bridge & Approach Channel	Closed	\$2,436,743.83
CLA04M06	Flamingo - Boulder HWY N, Sahara Ave to Flamingo Wash	Closed	\$1,027,029.82
CLA04Q08	Flamingo Wash, Nellis Blvd to I-515	Closed	\$995,990.90
CLA04R08	Flamingo Wash, Desert Inn to Eastern Avenue	Closed	\$7,869,248.66
CLA04U10	Flamingo-Boulder Highway North, Sahara Ave to Flamingo Wash	Closed	\$10,933,404.28
CLA04V10	Flamingo Wash, Nellis Boulevard to I-515	Closed	\$11,132,175.16
CLA04Y19	Flamingo Wash, Maryland Pkwy to Palos Verdes Street	Open	\$535,000.00
CLA05A91	Duck Creek Bridges @ Tomiyasu & La Casita	Closed	\$814,243.47
CLA06A91	Range Wash Confluence Detention Basin Facilities	Closed	\$479,952.25
CLA07A92	Sloan Channel (Las Vegas Wash to Owens)	Closed	\$4,820,788.11
CLA07B01	Sloan Channel, Las Vegas Wash to Charleston	Closed	\$340,747.81
CLA08A92	Lower Duck Creek Detention Basin Predesign	Closed	\$807,918.53
CLA08B93	Lower Duck Creek DB ROW	Closed	\$5,921,794.42
CLA08C98	Lower Duck Creek Detention Basin & Outfall Channel	Closed	(\$11,828.26)
CLA08D01	Duck Creek, Lower Detention Basin to I-15	Closed	\$9,691,844.67
CLA08F03	Duck Creek, Lower Detention Basin to Silverado Ranch Blvd	Closed	\$3,717,281.04
CLA08H05	Duck Creek, Railroad Detention Basin	Closed	\$673,683.44
CLA08K07	Duck Creek Channel, Silverado Ranch Blvd to Las Vegas Blvd	Closed	\$8,698,135.53
CLA08M08	Duck Creek, Railroad Detention Basin	Closed	\$13,302,732.94
CLA08Q13	Duck Creek at Dean Martin	Closed	\$413,865.28
CLA08R13	Duck Creek, Las Vegas Boulevard	Open	\$485,000.00
CLA08S13	Silverado Ranch Detention Basin and Outfall Facilities	Open	\$1,370,000.00
CLA08W16	Duck Creek at Dean Martin	Closed	\$3,058,969.76
CLA09A97	Durango Collector (Hacienda to Twain)	Closed	\$366,253.18
CLA09B99	Durango Collector (Twain to Hacienda)	Closed	\$100,005.00
CLA09C06	Durango Collector (Twain to Hacienda)	Closed	\$1,126.53
CLA10A97	Tropicana Wash (Paradise Road to Koval Lane)	Closed	\$228,665.56
CLA10D07	Tropicana Wash at Swenson Street	Closed	\$1,253,646.20
CLA10F10	Flamingo Wash, Industrial Road to Hotel Rio Drive	Open	\$46,000.00
CLA10G12	Tropicana Wash at Swenson Street	Closed	\$7,079,781.70
CLA10H13	Airport Channel - Naples	Open	\$1,200,000.00
CLA10I19	Wagon Trail Chnl, Sunset Rd to Teco Avenue	Open	\$368,800.00
CLA12A97	Desert Inn Detention Basin & Collection System	Closed	\$346,843.68
CLA12B98	Desert Inn Detention Basin & Collection System/DI Lateral	Closed	\$43,197.00

,		,	
PROJECT CLA12C99	NAME Desert Inn Detention Basin & Collection	STATUS Closed	TOTAL \$689.01
CLATZC	System	·	, 4007.01
CLA13A97	Lakes Detention Basin, Collection System, & Outfall	Closed	\$531,803.87
CLA13B98	Lakes Detention Basin Collection System & Outfall	Closed	\$788,631.74
CLA13C98	Lakes DB Collection System	Closed	\$783,619.03
CLA14A97	Duck Creek (Hollywood to Stephanie Street)	Closed	\$138,962.97
CLA14B99	Duck Creek Channel (Hollywood Blvd to Stephaine St)ROWA	Closed	\$375,552.00
CLA14C99	Duck Creek, Sunset Road to Eastern Ave	Closed	\$560,650.99
CLA14D99	Duck Creek, Hollywood Blvd to Stephanie Street	Closed	\$1,651,449.79
CLA14E99	Duck Creek, Stephanie St to Green Valley PKWY	Closed	\$321,054.87
CLA14F00	Duck Creek, Emerald Avenue to Stephanie St	Closed	\$5,987,176.80
CLA14G00	Duck Creek at Robindale Road	Closed	\$1,066,974.02
CLA14H00	Duck Creek, Tomiyasu Lane to Topaz St	Closed	\$3,548,160.77
CLA14I02	Duck Creek, US 95 Branch	Closed	\$1,107,637.45
CLA14L02	Duck Creek, Phase II and Lower Pittman	Closed	\$13,651,024.74
CLA14R04	Duck Creek, Mountain Vista Street to Green Valley PKWY	Closed	\$707,824.31
CLA14S07 '	Duck Creek, Eldorado Lane to Spencer Street	Closed	\$6,139,169.42
CLA14U09	Duck Creek, Robindale to I-215	Closed	\$23,516.83
CLA14V10	Duck Creek, Mtn. Vista to Green Valley Parkway	Closed	\$8,976,052.51
CLA15B99	Colorado Avenue Storm Drain System	Closed	(\$41,517.92)
CLA15C09	Las Vegas Wash, Sloan Lane to Stewart Ave	Closed	\$193,555.23
CLA15D12	LVW Sloan-Bonanza, Flam W below Nellis	Open	\$6,322,000.00
CLA16A98	Upr Duck Ck, Ctrl Duck Ck, Lwr Blue Diamond & Bird Sp/ROW	Closed	\$2,226,784.41
CLA16B00	Upr Duck, Ctrl Duck, Lower Blue Dia, & Bird Springs DB	Closed	\$1,363,624.69
CLA16F04	Lower Blue Diamond Detention Basin Collector Channel	Closed	\$8,060,995.11
CLA16G05	Blue Diamond Wash Wigwam, UPRR to Jones Boulevard	Closed	\$535,000.00
CLA16H06	Blue Dia Wash S Rainbow, Pebble - Raven & Wigwam - Ford	Closed	\$2,444,155.20
CLA16I07	Lower Blue Diamond Detention Basin Outfall	Closed	\$1,694,368.59
CLA16J07	Blue Diamond Wash Wigwam, Jones Blvd to Rainbow	Closed	\$357,603.89
CLA16K07	Upper Duck Creek Detention Basin	Closed	\$3,000,000.00
CLA16019	Blue Diamond Wash, Arville Street to I-15	Open	\$635,000.00
CLA17E04	Blue Diamond Channel, Rainbow Branch	Closed	\$1,495,409.16
CLA19A99	Red Rock Channel, Naples Branch	Closed	\$1,333,173.93
CLA19C02	Red Rock Channel, Naples Branch - Flamingo Connector	Closed	\$674,561.31
CLA20A99	Washington Collection System	Closed	\$69,701.68
CLA20B00	Washington Collection System	Closed	\$680,964.62
CLA21A00	Orchard Detention Basin	Open	\$1,799,700.00
CLA21B12	Orchard Detention Basin	Closed	\$4,929,886.35
CLA22A00	Flamingo Diversion - Jones Branch	Closed	\$100,001.71

PROJECT	NAME	STATUS	TOTAL
CLA22B03	Flamingo Diversion - Jones Branch	Closed	\$1,100,000.00
CLA26C08	Flam Div - South Buffalo Branch, Flamingo Wash to Patrick Lane	Closed	\$776,336.79
CLA27C08	Flamingo Diversion - Rainbow Branch	Closed	\$980,601.33
CLA28D18	Vandenberg North DB, Collection & Outfall, Phase I	Open	\$3,765,000.00
CLA35A11	Tropicana Avenue Conveyance, LVW to Mtn. Vista	Closed	\$249,789.19
CLA36A18	Jim McGaughey DB, Collection Basin and Outfall	Open	\$3,382,870.00
CLA38C20	Duck Creek Haven Street Storm Drain	Open	\$354,000.00
CLA39A19	Duck Creek/Blue Diamond, Bermuda Rd to LV Blvd	Open	\$453,000.00
CLD02A11	Annie Oakley Drive at Rawhide Channel Storm Drain	Closed	\$84,203.00
CLD04A08	Twain at Pecos-McLeod Storm Drain	Closed	\$442,521.57
CLD07A07	Sunrise Area Storm Drain	Closed	\$914,982.31
CLD07B08	Carey Avenue Storm Drain	Closed	\$1,351,525.62
CLD07C10	Sunrise Ave. Storm Drain, Fogg St. to Clayton St.	Closed	\$154,935.40
CLD07D12	Toiyabe Street Storm Drain	Closed	\$0.00
CLD14A10	Tunis Ave and Karvel Street Storm Drain	Closed	\$189,391.53
CLD15A09	Olive Street Storm Drain, US-95 to Palm Street	Closed	\$800,286.13
CLD17A09	Las Vegas Blvd/Serene Ave Storm Drain	Closed	\$133,338.79
CLD19A17	Katie Avenue Storm Drain - Local Drainage Improvements	Closed	\$724,665.88
CLD20A12	Washington/Hollywood Storm Drain	Closed	\$259,862.20
CLD98A06	Hickam Avenue Storm Drain	Closed	\$465,091.07
CLD99A05	Red Coach Ave/Cimarron Rd Improvements	Closed	\$388,200.00
•			\$241,579,520.08
Clark County	Outlying	•	
PROJECT	NAME	STATUS	TOTAL
BUN01A90	Bunkerville Channel (aka Windmill Channel)	Closed	\$817,795.45
BUN01B98	Bunkerville Flood Control Improvements	Closed	\$5,734,536.80
BUN01C05	Windmill Wash Outfall	Closed	\$2,839,135.00
BUN01D11	Windmill Wash Detention Basin Expansion	Open	\$880,000.00
GSP01A88	Goodsprings Flood Control Improvements	Closed	\$72,275.84
GSP01B10	Goodsprings - Phase I	Open	\$83,400.00
IND01A98	Indian Springs Flood Control Improvements	Closed	\$579,193.24
LAU01A89			
	Unnamed Wash, Laughlin	Closed	\$349,995.99
LAU02A89	Unnamed Wash, Laughlin Hiko Springs, Laughlin	Closed Closed	\$349,995.99 \$369,974.40
LAU02A89 LAU02B92			
	Hiko Springs, Laughlin	Closed	\$369,974.40
LAU02B92	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap	Closed Closed	\$369,974.40 \$8,000.00
LAU02B92 LAU03A96	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel	Closed Closed Closed	\$369,974.40 \$8,000.00 \$7,771,291.25
LAU02B92 LAU03A96 LAU04A08	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive	Closed Closed Closed Open	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00
LAU02B92 LAU03A96 LAU04A08 MOA01A89	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive Cooper Ave. Crossing - Moapa Valley	Closed Closed Closed Open Closed	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00 \$185,000.00
LAU02B92 LAU03A96 LAU04A08 MOA01A89 MOA01B89	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive Cooper Ave. Crossing - Moapa Valley Muddy River West Levee, Moapa Valley	Closed Closed Open Closed Open Closed Closed Closed Closed	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00 \$185,000.00 \$13,501,000.00
LAU02B92 LAU03A96 LAU04A08 MOA01A89 MOA01B89 MOA01C06	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive Cooper Ave. Crossing - Moapa Valley Muddy River West Levee, Moapa Valley Muddy River, Gubler Avenue Bridge	Closed Closed Open Closed Open Closed Open Closed	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00 \$185,000.00 \$13,501,000.00 \$745,638.67
LAU02B92 LAU03A96 LAU04A08 MOA01A89 MOA01B89 MOA01C06 MOA01D07	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive Cooper Ave. Crossing - Moapa Valley Muddy River West Levee, Moapa Valley Muddy River, Gubler Avenue Bridge Muddy River, Gubler Avenue Bridge Muddy River & Trib - Cooper Ave to	Closed Closed Open Closed Open Closed Closed Closed Closed	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00 \$185,000.00 \$13,501,000.00 \$745,638.67 \$5,319,472.98
LAU02B92 LAU03A96 LAU04A08 MOA01A89 MOA01B89 MOA01C06 MOA01D07 MOA01E08	Hiko Springs, Laughlin Hiko Springs, Laughlin, Remap Hiko Springs Outfall Channel SR 163 at Casino Drive Cooper Ave. Crossing - Moapa Valley Muddy River West Levee, Moapa Valley Muddy River, Gubler Avenue Bridge Muddy River, Gubler Avenue Bridge Muddy River & Trib - Cooper Ave to Yamashita St	Closed Closed Open Closed Open Closed Closed Closed Closed	\$369,974.40 \$8,000.00 \$7,771,291.25 \$528,500.00 \$185,000.00 \$13,501,000.00 \$745,638.67 \$5,319,472.98 \$966,120.32

	****	Om . mv10	
PROJECT	NAME	<u>STATUS</u>	TOTAL
MOA01H15	Muddy River Logandale Levee	Closed .	\$8,209,488.28
MOA02A89	Logan Wash (aka Benson), Moapa Valley	Closed	\$235,040.74
MOA02B92	Logan Wash Construction	Closed	\$3,510,528.60
MOA03A11	Fairgrounds Detention Basin	Open	\$1,011,500.00
NEL01A88	Nelson Flood Control Improvements	Closed	\$2,961.95
SEA01A88	Searchlight Flood Control Improvements	Closed	\$861,099.97
SEA01B99	Searchlight Flood Control Improvements	Closed	\$5,500.00
SEA02A07	Searchlight - West, US-95	Closed	\$162,000.00
SEA02B19	Searchlight West - State Highway 164	Open	\$500,000.00
SEA03A09	Searchlight - South, Encinitas St Storm Drain	Closed	\$31,272.42
SEA03B17	Searchlight-South, Encinitas St. Storm Drain	Open	\$2,530,000.00
521103217		, Opti	\$75,357,630.64
			0,0,00,,000,00
COE/Clark C	• •		
PROJECT	NAME	<u>STATUS</u>	TOTAL
COEESCRO	COE Escrow Account	Closed	\$15,126,215.56
COEG194	COE General Project Information	Closed	\$97,744.28
COEG294	Tropicana & Flamingo Washes	Ópen	\$36,259,348.00
COETF	TROPFLAM-Haz Mat	Closed	\$280,550.00
			S51,763,857.84
TI am James m	Contract to the contract of th	*	
Henderson		COD A POLIC	TOTAL
PROJECT	NAME	STATUS	TOTAL
HEN01A87	Pittman Wash Channel Design (Phases I, II,	Closed	\$533,554.14
TIENOT DOS	III)	Classed	¢1′660 100 01′
HEN01B87	Warm Springs & Stephanie Street Bridges	Closed	\$1,660,108.81
HEN01C90	Pittman Wash Channel - Phase I Construction	Closed	\$2,744,110.10
HEN01F00	Pittman Wash Lower Reach	Closed	\$324,343.79
HEN01H09	Pittman Wash, Duck Creek at I-515	Closed	\$349,813.57
HEN01114	Pittman Wash, Duck Creek at I-515	Closed	\$2,295,044.97
HEN02A89	Green Valley Parkway Bridge	Closed	\$1,128,513.78
HEN03A91	UPRR Channel	Closed	\$117,073.57
HEN04A91	C-1 Predesign / Mission Hills Design	Closed	\$1,009,074.06
HEN04B93	C-1 Channel / Lake Mead Dr. to Burkholder	Closed	\$173,333.98
•	Design		
HEN04E96	Mission Hills Western Interceptor Diversion	Closed	\$2,636,599.02
HEN04F97	Black Mountain Detention Basin	Closed	\$275,048.92
HEN04198	C-1 Channel (Culvert) at Lake Mead	Closed	\$907,210.00
HEN04K99	Upper and Middle Reaches of the C-1 Channel	Closed	\$521,871.29
HEN04O09	C-1, Four Kids Wash - Lake Mead to Eagle	Closed	\$22,905.46
	Rock		
HEN04P09	Racetrack Channel, Drake to Burkholder	Closed	\$76,414.93
HEN04Q15	Racetrack Channel, Drake to Burkholder	Closed	\$833,948.46
HEN05A92	Sunset D B, Collection Sys, & Outfall (Pioneer DB)	Closed	\$3,749,294.23
HEN05C01	Pioneer Detention Basin	Closed	\$4,323,566.57
HEN05D09	Pioneer Detention Basin Expansion and Inflow	Closed	\$325,840.81
HEN05E09	Pittman, Horizon Ridge Detention Basin	Closed	\$785,441.55
	Equestrian Drive Detention Basin	Closed	\$388,624.49
HEN06A93	Equestrian Detention Basin Equestrian Detention Basin	Closed	\$6,128,895.08
HEN06B95		Closed	\$681,288.27
HEN06C02	Equestrian Detention Basin Outfall	Closed	\$227,591.57
HEN06D05	C-1 Equestrian Tributary	Ciosca	, Jan 1, J 7 1, J 1

PROJECT	NAME	STATUS	TOTAL
HEN06F08	C-1 Equestrian Tributary	Closed	\$2,711,795.15
HEN06G08	Equestrian Detention Basin Outfall - Heritage Channel	Closed	\$4,200,444.03
HEN06H09	Equestrian Detention Basin Expansion	Closed	\$335,247.64
HEN06IO9	Equestrian Tributary Phase II	Closed	\$405,636.14
HEN07A96	Pittman Park Detention Basin	Closed	\$1,546,249.59
HEN07B09	Pittman Wash, UPRR to Santiago	Closed	\$843,016.21
HEN07D09	Whitney Wash Channel	Closed	\$130,264.67
HEN07E11	Pittman Wash, UPRR to Santiago	Closed	\$8,796,470.83
HEN07F18	Whitney Ranch Channel Replacement Project	Open	\$934,549.00
HEN08A96	Railroad East Detention Basin	Closed	\$6,416,341.47
HEN08B08	Pittman Railroad East Conveyance	Closed	\$444,380.89
HEN08C08	Pittman Railroad East Conveyance	Closed	\$8,518,517.91
HEN09A99	Pittman East Detention Basin (collapse with HEN09A97)	Closed	\$119,918.19
HEN09B00	Pittman Eastern Detention Basin	Closed	\$6,099,436.41
HEN09D09	Pittman Seven Hills Park Channel	Closed	\$0.00
HEN10B99	South Pittman Detention Basin	Closed	\$3,202,101.72
HEN12A99	Gibson Channel at Sunset Road	Closed	\$40,125.00
HEN12B01	Gibson Channel Culvert at Sunset Road	Closed	\$364,211.76
HEN12C02	Gibson Conveyance System	Closed	\$237,718.78
HEN12F05	Pittman Gibson, Warm Springs Road to Kelso Dunes Avenue	Closed	\$10,000.00
HEN12GO6	Pittman Wash - Burns	Closed	\$4,251,084.08
HEN12H09	Pittman Burns, Sunset to Galleria	Closed	\$770,231.86
HEN12109	Pittman, West Horizon - Palm Hills	Closed	\$249,028.80
HEN12K19	Pittman - Sunset, Galleria to Foster	, Open	\$605,788.00
HEN13A00	Boulder Highway Channel	Closed	\$360,070.00
HEN14A00	Pittman Pecos West Conveyance & Eastern Ave Tributary	Closed	\$2,355,800.39
HEN14B06	Pittman Pecos West Conveyance & Eastern Ave Tributary	Closed	\$6,787,948.72
HEN15A00	Pittman Wash Railroad Channel	Closed	\$568,801.51
HEN16A01	Pittman North Detention Basin & Outfall	Open	\$2,264,514.00
HEN16D15	Pittman North Detention Basin and Outfall, Phase 1	Closed	\$3,458,916.31
HEN16E15	Pittman North DB & Outfall, Phase II - Starr Avenue	Closed	\$1,865,136.31
HEN16F17	Pittman North Detention Basin & Outfall, Phase III	Open	\$25,700,000.00
HEN19B06	Northeast Detention Basin Outfall	Closed	\$337,852.88
HEN19C07	Northeast Detention Basin, Levee and Outfall	Closed	\$13,366,601.89
HEN21A05	Pittman Railroad, MacDonald Ranch Channel	Closed	\$253,025.49
HEN21B08	Pittman Railroad, MacDonald Ranch Channel	Closed	\$2,025,749.22
HEN22A09	Anthem Pkwy Channel, Horizon Ridge to Sienna Heights	Closed	\$94,222.77
HEN23A09	Center Street Storm Drain	Closed	\$564,095.75
HEN24A11	Duck Creek, Sunset to Sandhill	Closed	\$535,983.84
HEN24B13	Duck Creek, Sunset to Sandhill	Closed	\$3,475,829.83
HEN25B19	Pittman Pabco - Boulder Highway Crossing	Open	\$1,454,530.00
HLD06B19	Chickasaw Storm Drain	Open	\$1,999,964.00
HLD15A06	Blackridge Road Storm Drain System	Closed	\$529,071.04

•			\$151,450,183.50
Las Vagas			, ,
Las Vegas	NI A NATI	OT A TITLE	, momat
PROJECT	NAME	STATUS	<u>TOTAL</u>
LASOIA87	Angel Park Detention Basin Outflow Structure	Closed	\$397,978.73
LAS01B95	Angel Park Detention Basin Expansion	Closed	\$1,356,534.40
LAS01D09	Angel Park North - Detention Basin	Closed	\$597,382.00
LAS02A87	Buffalo Channel	Closed	\$4,167,183.73
LAS02B91	Buffalo Channel/Summerlin PKWY - Vegas Drive	Closed	\$126,491.20
LAS02C91	Buffalo Channel/Westcliff-Summerlin Pkwy	Closed	\$471,594.88
LAS02D92	Buffalo Channel/Doe AvWestcliff Dr	Closed	\$84,175.72
LAS02F93	Buffalo Channel / Doe-Westcliff	Closed	\$1,685,430.55
LAS03A89	Gowan Rd Detention System	Closed	\$195,685.16
LAS03B89	Gowan Detention Basin & Outfall	Closed	\$4,813,519.80
LAS03D98	Gowan South Detention Basin Expansion	Closed	\$126,398.42
LAS03E00	Gowan South DB Expansion	Closed	\$2,609,639.23
LAS04A87	Oakey Boulevard System	Closed	\$111,106.72
LAS04B90	Oakey BI System	Closed	\$631,418.63
LAS04C91	Oakey Bl System/Decatur Bl Crossing	Closed	\$35,000.00
LAS04E94	Oakey Conveyance Phase II	Closed	\$1,083,848.86
LAS05A87	Meadows Detention Basin	Closed	\$120,000.00
LAS05B87	Meadows Detention Basin	Closed	\$3,432,123.00
LAS05C00	Meadows Detention Basin Expansion (Resol	Closed	\$150,000.00
LAS05D01	00-2) Meadows Detention Basin Expansion (Resol 01-3)	Closed	\$3,422,258.00
LAS05H08	Alta Parallel System	Closed	\$8,165,350.58
LAS05108	Oakey-Meadows Storm Drain, Phase I	Closed	\$12,686,286.59
LAS05J10	Oakey Meadows Storm Drain-Phase II	Closed	\$9,822,984.14
LAS06A87	Major Conveyance System West of I-15	Closed	\$229,005.59
LAS06B87	Major Conveyance System East of I-15	Closed	\$29,022.50
LAS06C93	Freeway Channel/Sahara - Ivanhoe	Closed	\$670,067.29
LAS07A89	Durango Storm Drain	Closed	\$596,059.22
LAS08A89	Carey Ave./Lake Mead Detention &	Closed	\$6,148,651.98
LAS09A89	Conveyance System Washington Ave. System	Closed	\$313,726.91
	Washington Ave. System/Sandhill-Bruce	Closed	\$497,000.00
LAS09B91	-	Closed	
LAS09D92	Washington Ave./Sandhill-Virgil	Closed	\$1,594,925.69
LAS09F93	Washington/Sagman-LV Creek Right-of-Way	Closed	\$245,428.78
LAS09G94	Washington Ave. / Lena-Eastern (LOMR)		\$4,643,824.92
LAS09H94	Upper Washington Channel & Freeway Channel	Closed	\$1,206,684.74
LAS09196	Washington/Eastern-Sagman	Closed	\$3,078,027.28
LAS09J97	Freeway Channel System - Alta Drive to UPRR	Closed	\$13,839,202.95
LAS09K97	Upper Washington Avenue - Sagman to Bonanza	Closed	\$4,421,963.25
LAS09L98	Freeway Channel - Alta Dr to Sahara Avenue	Closed	\$2,778,531.48
LAS09M98	Freeway Channel North/ Washington Avenue -	Closed	\$257,916.45
T A COOCOO	Vegas Drive	Classia	(SE (12 (E)
LAS09O99	Freeway Channel - Alta Dr to Sahara Ave &	Closed	(\$5,613.65)
	Bypass Facility		

	, , , , , , , , , , , , , , , , , , ,		
PROJECT	<u>NAME</u>	STATUS	TOTAL
LAS09P00	Freeway Channel - Alta to Sahara & Bypass Facilities (CM)	Closed	\$2,280,263.22
LAS09R01	Las Vegas Creek Channel - Parallel System at Decatur Blvd (Resol 01-4)	Closed	\$247,000.00
LAS09U05	Las Vegas Creek Channel - Parallel System	Closed	\$5,628,281.00
LAS09V05	Oakey Drain, Birch Street to Cahlan Drive	Closed	\$851,548.86
LAS09W08	Oakey Drain, Birch Street to Cahlan Drive	Closed	\$6,500,607.90
LAS09Y09	Oakey Drain - Cahlan Dr to Barnard Dr	Closed	\$370,483.19
LAS10A91	Gowan North Channel	Closed	\$110,000.00
LAS10B93	CAM-10 & Lone Mtn. Detention Basins	Closed	\$212,800.00
	Predesign		
LAS10C94	Lone Mtn. Detention Basin	Closed	\$905,972.72
LAS10D95	Gowan North Channel - Gowan North Detention Basin	Closed	\$904,292.71
LAS10E97	Gowan North Channel - Gowan Detention Basin to Buffalo	Closed	\$3,150,210.59
LAS10F97	Gowan Outfall Lone Mtn Branch - Ferrell St to Kenny Way	Closed	\$111,327.87
LAS10H98	Gowan North Buffalo Branch (Chnl) - Atwood	Closed	\$285,859.78
LAS10J98	to Lone Mtn Rd Gowan North Chnl-Alexander Dr to Lone Mtn	Closed	\$651,405.16
	Rd & LM Outfall		
LAS10K99	CAM 10 Detention Basin (aka Ann Road DB)	Closed	\$682,577.04
LAS10L99	Gowan North-Buffalo Branch	Closed	\$162,106.81
LAS10M00	Gowan North - Buffalo Branch (Gowan Road & Buckskin Ave)	Closed	\$608,179.39
LAS10N00	Gowan Outfall, Lone Mountain Branch (Allen Lane-Ferrell)	Closed	\$1,545,053.54
LAS10P00	Gowan/Lone Mountain System - Gilmore Channel (CM)	Closed	\$8,492.19
LAS10Q01	Gowan/Lone Mountain System - Gilmore	Closed	\$1,383,723.00
LAS10R00	Channel (Developer Participation) Gowan North - Buffalo Branch (Cheyenne	Closed	\$2,462,085.23
LAS10Y05	Avenue to Lone Mtn Road) Gowan Lone Mountain System - Cliff Shadows	Closed	\$1,549,850.67
	Park		044.000.00
LAS11A92	Rampart Storm Drain (Angel Park-Peccole 1)	Closed	\$44,809.03
LAS11B93	Rampart Storm Drain Construction	Closed	\$185,842.34
LAS12A92	Alta Storm Drain (Meadows V)	Closed	\$851,465.76
LAS13A92	Cheyenne Channel / Buffalo - Gowan Design	Closed	\$86,475.85
LAS13B94	Cheyenne Channel Crossings Developer Participation	Closed	\$709,000.00
LAS13C93	Cheyenne Channel / Buffalo - Gowan	Closed	\$1,107,787.47
LAS14A95	Washington Avenue - I-15 to Martin Luther King	Closed	\$74,429.00
LAS14B00	Washington Avenue & Freeway Channel North	Closed	\$4,887,278.94
LAS14C11	Freeway Channel-Washington, MLK to Rancho Drive	Open	\$1,073,510.00
LAS15A95	Oakey Storm Drain - I-15 to Decatur Blvd	Closed	\$391,238.42
LAS16A98	Ann Road Channel West/ Allen Lane - Rancho	Closed	\$657,583.31
LAS16B99	Drive Rancho Road System/Centennial PKWY to	Closed	\$1,198,151.00
1	Rancho DB		•

PROJECT	NAME	STATUS	TOTAL
LAS16C99	Rancho Road System/Centennial PKWY to Rancho DB	Closed	\$17,697.53
LAS16G07	Rancho Detention Basin, Phase II	Closed	\$3,953,168.82
LAS16H07	Rancho Drive System - El Campo Grande Storm Drain	Closed	\$4,634,244.76
LAS16I09	Ann Rd Channel West - Rainbow Blvd	Closed	\$475,475.33
LAS16J09	Rancho System - Beltway to Elkhorn	Closed	\$927,245.27
LAS16L11	Rancho Road System - Elkhorn, Ft Apache to Grand Canyon	Closed	\$394,023.05
LAS16M12	Ann Road Channel West - Rainbow Boulevard	Closed	\$3,474,459.19
LAS16N13	Rancho System - Beltway to Elkhorn Road	Closed	\$8,681,088.21
LAS16013	Rancho Rd System-Elkhorn, Fort Apache to Grand Canyon	Closed	\$2,287,600.29
LAS16P15	Rancho Road System - Elkhorn, Grand Canyon to Hualapai	Open	\$654,000.00
LAS16Q18	Rancho Road System-Elkhorn, Grand Canyon to Hualapai	Open	\$5,185,760.00
LAS17A98	Las Vegas Wash/ Rancho Drive System (Peak Dr - Lake Mead)	Closed	\$419,095.42
LAS17D02	Las Vegas Wash - Rancho Drive System (Carey/Lake Mead DB to Peak Dr)	Closed	\$6,273,291.56
LAS17F07	Peak Drive System (Jones Blvd to Michael Way)	Closed	\$4,501,941.03
LAS18A98	Las Vegas Wsh/Smoke Ranch Sys: Peak Dr/Torrey Pines-Jones	Closed	\$147,617.92
LAS18B00	Las Vegas Wash - Smoke Ranch System (Peak Drive: Torrey Pines - Jones)	Closed	\$1,782,103.78
LAS19A99	Owens Avenue System: Rancho Drive to I-15	Closed	\$292,162.08
LAS19B01	Owens Avenue System (Rancho Drive to I-15)	Closed	\$4,430,278.94
LAS19D11	Vegas Dr Storm Drain - Rancho to Shadow Mountain	Closed	\$10,997,022.53
LAS20A00	Rancho Rd System: Durango to US-95 Interchange	Closed	\$448,364.70
LAS22B05	Las Vegas Wash - Jones Blvd, Elkhorn Rd to Farm Rd	Closed	\$92,244.72
LAS22C06	Las Vegas Wash - Elkhorn (Rainbow Blvd to Torrey Pines Drive)	Closed	\$274,272.89
LAS22D06	N & S Environ Enhancement Areas - Floyd Lamb Park	Closed	\$2,252,837.16
LAS22E06	Las Vegas Wash - Decatur Blvd (Centennial PKWY to Farm Road)	Closed	\$2,454,915.36
LAS22F07	Las Vegas Wash - Rainbow (Elkhorn Road to Grand Teton Drive)	Closed	\$951,355.17
LAS22G07	Elkhorn Springs and Buffalo Storm Drain	Closed	\$280,782.51
LAS22H07	Las Vegas Wash - Elkhorn Rd, Rainbow Blvd to Torrey Pines Dr	Closed	\$6,561,592.06
LAS22I08	Las Vegas Wash - Decatur Blvd (Elkhorn Rd to Farm Rd)	Closed	\$2,950,783.84
LAS22J08	Las Vegas Wash - Jones Blvd, Elkhorn to Farm	Closed	\$1,683,390.48
LAS22K08	LVW - Grand Teton, Mountain Spa to DurangoDrive	Closed	\$850,522.21
LAS22L08	LVW - Grand Teton, Buffalo Drive to Durango Drive	Closed	\$172,513.02
LAS22R12	LVW-Grand Teton, Mountain Spa to Durango Drive	Closed	\$12,250,368.51
3/11/2020 - payas443			

PROJECT	NAME	STATUS	TOTAL
LAS22S13	Brent Drainage System-Floyd Lamb Park to	Open	\$533,365.00
LAS22T15	Durango Drive Brent Drainage System - Floyd Lamb Park to	Open	\$4,900,700.00
T 4 COOTIIO	Durango Drive	0	£1 100 000 00
LAS22U19	Brent Drainage System-Durango to OHare Ave	Open Closed	\$1,100,000.00
LAS23C08	Horse Drive Interchange Centennial Parkway Channel West - US95	Closed	\$5,392,419.91
LAS23D13	Crossing		\$1,411,812.73
LAS23E13	Centennial Pkwy Channel West-CC 215, Pioneer Way to US95	Open	\$1,070,687.00
LAS23F14	Centennial Parkway Channel West-CC215, Pioneer Way to US95	Open	\$13,900,000.00
LAS23G15	Centennial Parkway Channel West-US95,	Open	\$1,261,471.00
LAS23H15	CC215 to Durango Centennial Parkway Channel West-US95,	Open	\$985,231.00
LINGESTITS	Durango to Grand Teton	Open	Ψ703,231.00
LAS23I17	Cent Pkwy Chnl West-US95, CC215 to Grand Teton, Kyle Cyn	Open	\$26,425,221.00
LAS24B06	Gowan North Channel - El Capitan Way to the	Closed	\$7,636,880.18
LAS24D06	Western Beltway Gowan Lone Mountain System - Branch 4	Closed	\$2,824,592.10
LAS24E07	Gowan Outfall - Lone Mountain Branch	Closed	\$1,595,874.26
LASZ4EU/	(Rancho Drive to Decatur Boulevard)	Ciosed	\$1,353,674.20
LAS24H13	Gowan North-Buffalo Branch, Lone Mtn to Washburn Rd	Closed	\$953,701.76
LAS24I15	Gowan Box Canyon - Lone Mountain Road	Open	\$704,000.00
LAS24J15	Gowan North - El Capitan Branch, Lone	Open	\$820,478.00
LA324J13	Mountain to Ann Road	Open	J020,470.00
LAS24K17	Gowan North-Buffalo Branch, Lone Mtn to Washburn Rd	Closed	\$8,180,517.28
LAS24L17	Gowan North-El Capitan Branch, Ann Rd to	Open	\$861,670.00
LAS24M17	Centennial Pkwy Gowan North-El Capitan Branch, Lone Mtn to	Open	\$9,630,600.00
T ACCEDIC	Ann Rd.	0	¢021 400 00
LAS25B13	Cedar Avenue Channel Improvements	Open Closed	\$831,489.00
LAS26A07	Grand Teton Overpass - Storm Drain	Closed	\$612,614.83 \$1,936,755.45
LAS26B08	Grand Teton Overpass - Storm Drain	Closed	, ,
LAS26C13	Grand Teton - Hualapai to Tee Pee	Closed	\$401,560.15
LAS27A09	Boulder HWY Sahara Ave - Mojave Rd to Boulder HWY	Closed	\$411,967.68
LAS28B11	Oakey Drain - Cahlan to Barnard	Closed	\$5,372,969.90
LAS28C12	Las Vegas Wash - Sloan Channel to Cedar	Open	\$110,000.00
LAGEOCIE	Avenue	Opt	, 4110,000.00
LAS29A10	Flamingo Wash, Boulder Highway North-Main Street	Closed	\$346,572.69
LAS29B15	Flamingo-Boulder HWY N-Boulder HWY Sahara to Charleston	Open	\$1,726,003.00
LAS29C16	Flamingo-Bldr Hwy, N Charleston-Maryland	Open	\$2,488,829.00
LAS29D17	Pkwy System Flamingo-Boulder Hwy North, Charleston,	Open	\$1,529,674.00
LAS29E18	Main to Maryland Flamingo - Boulder Hwy North - Boulder Hwy,	Open	\$30,664,139.00
LAS30A13	Sahara to Charleston Gowan-Alexander Rd., Rancho Drive to Decatur Boulevard	Open	\$711,938.00
3/11/2020 - novas443			

PROJECT	NAME	STATUS	TOTAL
LAS31A17	LVW-Moccasin, Skye Canyon Park to Upper LVW	Open	\$120,000.00
LAS31B18	LVW - Moccasin, Skye Canyon Park to Upper LVW	Open	\$15,393,582.00
LLD04A03	Holmby Channel	Closed	\$621,698.68
LLD04B07	Oakey Boulevard & Tenaya Way Storm Drain	Closed	\$574,017.45
LLD05A08	Jones Blvd - Alta to Borden Storm Drain	Closed	\$716,389.74
LLD08A11	Lexington Street Storm Drain	Closed	\$926,610.34
LLD09A04	Bruce Street Storm Drain	Closed	\$431,221.89
LLD10A05	Jay Avenue Improvements	Closed	\$548,443.62
LLD10B13	Buckskin Avenue Storm Drain	Open	\$1,200,000.00
LLD12A04	Brush Street Storm Drain	Closed	\$411,351.53
LLD13A02	Crystal Water Way, Lake South Dr to Desert Inn Rd	Closed	\$227,132.20
LLD18A02	Peak Drive, Rainbow Blvd to Torrey Pines Dr	Closed	\$371,781.85
LLD19A18	Luning Drive Storm Drain	Open	\$1,201,965.00
LLD99A09	Gilmore Ave - Decatur Blvd to Thom Blvd	Closed	\$410,867.01
* .	Storm Drain		\$389,957,521.28
Mesquite		•	
PROJECT	NAME	<u>STATUS</u>	TOTAL
MES01A88	Town Wash Detention Basin (Right-of-Way)	Closed	\$9,600.50
MES01B89	Town Wash Detention Basin (Regint-of-Way)	Closed	\$660,000.00
MESOTIO	Construction)	· Closed	\$000,000.00
MES01C02	Town Wash Conveyance, I-15 to Virgin River	Closed	\$977,665.86
MES01E17	Town Wash-Mesa Boulevard, El Dorado to Town Wash	Open	\$539,582.75
MES02A00	Abbott Wash Channel, I-15 to Virgin River	Closed	\$632,380.00
MES04A15	Virgin River Flood Wall	Open	\$1,433,903.00
			\$4,253,132.11
North Las Ve		,	
PROJECT	NAME	<u>STATUS</u>	<u>TOTAL</u>
NLD14A15	Oak Island Drive Storm Drain	Closed	\$0.00
NLV01A87	Las Vegas Wash/I-15 to Pecos (Facility Study)	Closed	\$304,000.00
NLV01B87	Las Vegas Wash/Craig-Civic Center (King Charles)	Closed	\$2,415,411.73
NLV01C00	Upper Las Vegas Wash	Closed	\$2,590,459.93
NLV01E07	Tropical Parkway Channel East	Closed	\$1,161,535.61
NLV01G11	Ann Road Channel East, ULVW to Fifth Street	Closed	\$960,970.98
NLV01H13	Las Vegas Wash - "N" Channel, Cheyenne to Gowan	Closed	\$302,073.21
NLV01J15	Las Vegas Wash - "N" Channel, Cheyenne to Gowan	Closed	\$3,044,495.91
NLV02A87	W. Trib Las Vegas Wash/Craig -Alexander	Closed	\$1,268,170.85
NLV02B88	W. Trib Las Vegas Wash/Craig Ranch Golf	Closed	\$1,057,430.33
	Course-Craig		
NLV03A88	West Range Wash Detention Basin (Facility Study)	Closed	\$273,068.12
NLV03B88	East Range Wash Detention Basin (Facility Study)	Closed	\$30,000.00
NLV03C91	West Range Wash Diversion Dike	Closed	\$339,338.71

PROJECT	NAME	STATUS	TOTAL
NLV03E13	Hollywood System, Dunes South DB to	Open	\$2,706,972.00
	Centennial Parkway	•	, .
NLV03F17	Range Wash - Ann Branch	Open	\$1,081,889.00
NLV03G17	Hollywood System, Centennial Pkwy- Speedway #2 DB	Open	\$1,586,850.00
NLV03H17	Hollywood System, Dunes S DB to Centennial Pkwy-Phase I	Open	\$13,109,000.00
NLV03I18	Range Wash - Ann Branch, Phase I	Open	\$2,668,000.00
NLV04A89	Gowan Outfall Structure	Closed	\$13,373,572.56
NLV04B00	Gowan Outfall, Craig to Channel	Closed	\$301,821.67
NLV04C01	Gowan Outfall, Craig to Channel	Closed	\$1,566,299.84
NLV04F07	Simmons Street Drainage Improvements - Carey to Craig	Closed	\$2,110,016.45
NLV04G07	Gowan Outfall - Lone Mountain Branch, Decatur Blvd to Channel	Closed	\$15,057,798.44
NLV04I11	Simmons Street - Phase II, Carey to Cheyenne	Closed	\$5,464,819.43
NLV04K17	Gowan Outfall, Alexander Rd - Decatur to	Open	\$1,931,156.00
NE VOTRI	Simmons Street	Open.	ψ1,751,150.00
NLV05A89	Upper Las Vegas Wash Detention Basin	Closed	\$1,342,892.36
NLV06A91	Kyle Detention Basin	Closed	\$601,126.71
NLV06B93	Kyle Detention Basin	Closed	\$8,452,713.96
NLV07A92	Camino Al Norte Culvert	Closed	\$86,191.00
NLV08A94	Lower Las Vegas Wash Detention Basin	Closed	\$2,650,037.50
NLV08B97	Lower Las Vegas Wash Detention Basin	Closed	\$3,316,222.35
TIE V COBST	Construction	0.000	00,010,222,00
NLV09A94	Range Wash Chnl W Trib/Confl DB-LV Blvd. + Vandenberg DB	Closed	\$2,299,092.06
NLV09C03	Range Wash - Lamb Blvd Storm Drain	Closed	\$337,143.54
NLV09D07	Range Wash - Lamb Blvd Storm Drain	Closed	\$5,733,340.83
NLV09E11	Vandenberg North Detention Basin & Outfall	Open	\$1,534,770.00
NLV09F13	Beltway Detention Basin and Channel	Closed	\$0.00
NLV09G13	Centennial Collector	Closed	\$50,086.74
NLV09I13	Beltway Detention Basin and Channel	Open	\$1,464,000.00
NLV10A97	A - Channel/Lake Mead Blvd Alexander Road	Closed	\$1,822,067.69
NLV10B99	Cheyenne Peaking Basin	Closed	\$3,445,309.49
NLV10F02	Las Vegas Wash Main Branch, Cheyenne	Closed	\$353,900.87
NLV10H07	Avenue to Lake Mead Boulevard Las Vegas Wash - Lake Mead Blvd to Las Vegas Blvd	Closed	\$2,069,215.34
NLV10I09	Vegas Blvd Las Vegas Wash - Las Vegas Blvd to Cheyenne Ave	Closed	\$697,124.80
NLV10K11	LVW - LV Blvd to Cheyenne Avenue	Closed	\$6,382,656.86
NLV10L19	Las Vegas Wash Cartier Channel	Open	\$698,289.00
NLV11A97	W. Trib Las Vegas Wash (Camino Al Norte to	Closed	\$1,494,634.14
	Ann Rd) W. Trib Las Vegas Wash, Ph II (Ann Rd to	Closed	\$2,154,439.86
NLV11B97	Centennial PKWY)		
NLV12A97	Clayton Channel- WTLVW > Centennial PKWY > Allen Ln	Closed	\$40,408.90
NLV13A98	Tributary to the Western Tributary @ Craig Rd	Closed	\$801,419.92
NLV13B02	Tributary to the Western Tributary at Craig Road	Closed	\$5,443,730.21

PROJECT	NAME	STATUS	TOTAL
NLV14A00	Tributary to the Western Tributary @ Alexander Rd	Closed	\$735,930.14
NLV15A00	Las Vegas Wash - Losee Project	Closed	\$87,613.81
NLV16A00	Simmons Street Channel	Closed	\$1,013,785.70
NLV17A00	Centennial Parkway Channel East	Closed	\$2,486,927.42
NLV17B08	Centennial Parkway Channel East	Closed	\$19,334,832.52
NLV17C16	Fifth Street Collector, Centennial Pkwy to Deer Springs Way	Open	\$726,079.00
NLV17D18	Fifth St Collector, Centennial Pkwy to Deer Spgs Way	Open	\$5,416,000.00
NLV18A07	Colton Channel	Closed	\$1,175,047.77
NLV18B07	Brooks Channel	Closed	\$594,278.02
NLV18C07	Freeway Channel - Owens Avenue to Miller Avenue	Closed	\$1,528,308.05
NLV18D09	Freeway Channel - Owens Ave to Miller Ave, Phase I	Closed	\$4,389,989.00
NLV18E11	Freeway Channel - Owens Ave to Miller Avenue - Phase II	Closed	\$6,441,348.71
NLV18F13	Central Freeway Channel At Cheyenne	Closed	\$694,097.08
NLV18H14	Brooks Channel	Closed	\$4,689,970.93
NLV18I16	Central Freeway Channel at Cheyenne	Closed	\$9,663,354.07
NLV19A19	Carey-Lake Mead DB Outfall Modification	Open	\$100,000.00
		n	\$187,053,527.12
		Grand Total	\$1,127,128,972.54

Bo	ulo	ler	City
----	-----	-----	------

PROJECT	<u>NAME</u>	STATUS	<u>TOTAL</u>
BOU01A87	Hemenway Wash	Closed	\$867,000.00
BOU01E19	Hemenway System, Phase IIB Improvements	Open	\$4,669,036.00
BOU04D02	West Airport Facilities	Closed	\$568,602.56
BOU04E03	Valley View, Red Mountain and DD Facilities	Closed	\$76,468.23
BOU04F05	Valley View and DD Facilities	Closed	\$632,017.12
BOU05D04	Veterans Memorial Detention Basin	Closed	\$3,236,343.92
BOU05E04	Yucca Debris Basin, Collection & Outfall	Closed	\$69,028.25
BOU05F04	Bootleg Canyon Facilities	Closed	\$365,646.88
BOU05110	Yucca Debris Basin, Collection and Outfall	Closed	\$1,189,960.47
•			\$11,674,103,43

Clark County

Clark Count	J		
PROJECT	NAME	STATUS	TOTAL
CLA02F92	Rawhide Channel Improv/McLeod-Mtn Vista	Closed	\$2,678,784.24
CLA03E92	Van Buskirk Channel/ Phase III Construction	Closed	\$884,145.27
CLA03F92	Van Buskirk Channel/Phase V/Harmon-Harrison & Tropicana	Closed	\$1,318,316.18
CLA03G92	Van Buskirk Channel / Phase IV	Closed	\$949,302.79
CLA03H93	Van Buskirk Channel / Phases IIA & VI Construction	Closed	\$7,076,269.80
CLA04J03	Flamingo Wash, Algonquin Dr to Maryland Parkway	Closed	\$3,708,620.21
CLA04K03	Flamingo Wash, I-515 to Boulder Highway	Closed	\$4,358,838.58
CLA04L03	Lower Flamingo Detention Basin	Closed	\$1,078,896.68
CLA04T09	Lower Flamingo Detention Basin	Closed	\$3,387,621.44
CLA04W16	Flamingo Wash, Eastern Avenue	Closed	\$1,462,409.75
CLA06B93	Range Wash Confluence DB ROW & Construction	Closed	\$9,575,705.90
CLA07C03	Sloan Channel, Las Vegas Wash to Charleston	Closed	\$11,371,793.05
CLA08C98	Lower Duck Creek Detention Basin & Outfall Channel	Closed	\$12,823,423.07
CLA08T14	Duck Creek, Las Vegas Boulevard	Closed	\$6,981,477.12
CLA09B99	Durango Collector (Twain to Hacienda)	Closed	\$9,485,138.68
CLA10B99	Tropicana Wash, Paradise Road to Koval Lane	Closed	\$2,087,199.75
CLA10C03	Tropicana North Branch Detention Basin	Closed	\$3,763,800.00
CLA10E09	Tropicana North Branch Detention Basin	Closed	\$950,229.12
CLA12C99	Desert Inn Detention Basin & Collection System	Closed	\$5,327,982.96
CLA13C98	Lakes DB Collection System	Closed	\$17,986,141.42
CLA14B99	Duck Creek Channel (Hollywood Blvd to Stephaine St)ROWA	Closed	\$1,598,918.50
CLA14M03	Duck Creek, Broadbent Blvd Bridge and Channel	Closed	\$2,176,640.38
CLA14N03	Duck Creek, Broadbent Blvd to Boulder Highway	Closed	\$5,832,117.22
CLA14P03	Duck Creek, Eldorado Lane to Spencer Street	Closed	\$343,994.59
CLA14Q04	Duck Creek, Topaz Street to Eastern Avenue	Closed	\$2,119,552.08
CLA14W11	Duck Creek, Robindale to I-215	Closed	\$650,561.15
CLA15B99	Colorado Avenue Storm Drain System	Closed	\$15,259,421.39
CLA15E13	LVW-Sloan to Stewart-Flam Wash below Nellis	Open	\$84,184,000.00

PROJECT	NAME	STATUS	TOTAL
CLA15F16	Las Vegas Wash - Water Reclamation Channel	Closed	\$3,400,000.00
CLA16L09	Lower Blue Diamond Detention Basin	Closed	\$2,581,701.25
CLA16M09	Blue Diamond Wash Wigwam, UPRR to Rainbow Blvd	Closed	\$5,067,171.04
CLA16N09	Blue Diamond Wash Wigwam, UPRR to Jones Blvd	Closed	\$0.00
CLA17A98	Blue Diamond Chnl/Durango Dr - Rainbow Blvd (Beltway 7B)	Closed	\$1,021,760.73
CLA17D04	Blue Diamond Channel - Jones Branch	Closed	\$641,602.04
CLA18A98	Red Rock Channel/Russell Rd - Hualapai Way	Closed	\$1,793,162.82
CLA19D03	Red Rock Channel, Naples Branch	Closed	\$9,885,005.24
CLA26D11	Flamingo Diversion-South Buffalo Branch, Flamingo Wash to Sunset Rd	Closed	\$7,030,263.37
CLA27D13	Flamingo Diversion - Rainbow Branch	Closed	\$9,654,169.07
CLA38B20	Silverado Ranch DB, Collection & Outfall	Open	\$26,000,000.00
	•		\$286,496,136.88

Clark County Outlying

PROJECT	NAME				STATUS	<u>TOTAL</u>
IND01B04	Indian Springs Detention Basin				Closed	\$2,650,794.34
LAU01B92	Unnamed Wash, Laughlin	1			Closed	\$2,577,722.08
LAU02C94	Hiko Springs, Laughlin			,	Closed	\$1,200,000.00
LAU04B17	SR 163 at Casino Drive				Open	\$2,250,000.00
	· ·					\$8,678,516,42

Henderson			
PROJECT	NAME	STATUS	TOTAL
HEN01D91	Pittman Wash Channel - Phase II Construction	Closed	\$2,071,148.80
HEN01E93	Pittman Wash Channel Phase IIIA Construction	Closed	\$776,682.83
HEN03B92	UPRR Channel Construction	Closed	\$2,149,477.47
HEN04C93	Mission Hills System Construction	Closed	\$5,503,671.37
HEN04D94	C-1 Channel / Lake Mead Dr Burkholder	Closed	\$3,398,432.50
HEN04E96	Mission Hills Western Interceptor Diversion	Closed	\$2,100,000.00
HEN04J99	Black Mountain Detention Basin & Outfall	Closed	\$5,233,184.00
HEN04L01	C-1 Chnl, Mdl & Upr Reaches-PhI: Burkholder - Boulder HWY	Closed	\$4,784,787.10
HEN04M03	C-1 Channel, Upper & Middle Reaches - Vermillion Dr - Boulder HWY	Closed	\$3,689,653.67
HEN05B98	Pioneer DB Outfall	Closed	\$2,952,988.96
HEN05F12	Pioneer Detention Basin Expansion and Inflow	Closed	\$1,330,852.11
HEN05G16	Horizon Ridge Detention Basin	Closed	\$6,784,863.71
HEN06J13	Equestrian Detention Basin Expansion	Closed	\$1,025,764.52
HEN06K13	Equestrian Tributary, Phase II	Closed	\$2,147,066.76
HEN07C11	Pittman Park Peaking Basin Modification	Closed	\$0.00
HEN12D03	Pittman Wash - Burns	Closed	\$257,326.75
HEN12E05	Gibson Conveyance System	Closed	\$2,164,571.54
HEN12J16	Palm Hills Channel	Closed	\$1,880,256.03
HEN13B03	Boulder Highway Channel	Closed	\$6,534,523.99
HEN15B02	Pittman Wash Railroad Channel, Phase I (Resol. No. 02-6)	Closed	\$1,989,679.32
HEN15C04	Pittman Wash Railroad Channel, US-95 to Major Avenue	Closed	\$5,537,919.81
HEN18A03	Drake Channel	Closed	\$75,265.32
HEN19A03	Northeast Detention Basin and Levee	Closed	\$1,134,804.61
HEN20B04	C-1 Channel, US-95 Tributary 1	Closed	\$1,522,849.50
HEN23B16	Center Street Storm Drain	Closed	\$8,266,384.95
HLD06A15	Appaloosa Storm Drain, Local Drainage Project	Closed	\$925,332.15
			\$74,237,487.77
Las Vegas			,
PROJECT	NAME	STATUS	TOTAL
LAS01E13	Angel Park Detention Basin Expansion	Closed	\$4,085,640.34
LAS02E92	Buffalo Channel/Summerlin Pkwy-Vegas Dr.	Closed	\$1,911,377.65
LAS03C91	Gowan Detention Basin	Closed	\$7,184,517.75
LAS04D92	Oakey Detention Basin & Conveyance	Closed	\$6,887,121.59
LAS05E03	Oakey - Meadows Storm Drain	Closed	\$5,221,885.40
LAS05F03	Alta Parallel System	Closed	\$2,093,934.39
LAS05K15	Oakey-Meadows Storm Drain, Phase III	Closed	\$24,265,142.63
LAS09C91	Washington Ave./Sandhill Outlet	Closed	\$1,496,312.93
LAS09E93	Washington Ave. / Virgil-Lena	Closed	\$2,862,675.33
LAS09N99	Upr Wash Ave Conv Sys, Ph II: Veterans Memorial Dr - UPRR	Closed	\$6,279,449.66
LAS09O99	Freeway Channel - Alta Dr to Sahara Ave & Bypass Facility	Closed	\$36,285,968.75

PROJECT	NAME	STATUS	TOTAL
LAS09T04	Freeway Channel, Charleston Lateral	Closed	\$4,336,897.56
LAS10C94	Lone Mtn. Detention Basin	Closed	\$315,482.25
LAS10198	Gowan North Channel, Ph II/Durango Dr	Closed	\$5,455,374.03
LAS10T02	Gowan North System - Ph III: Alexander Rd to Lone Mtn Rd	Closed	\$7,539,040.96
LAS10V03	GNC - Lone Mountain Road (El Capitan Way to the Western Beltway)	Closed	\$634,984.37
LAS10W04	Lone Mountain System, Lone Mtn DB Outfall to Durango	Closed	\$2,734,160.02
LAS10X05	Ann Road Detention Basin Facilities (CAM 10 DB)	Closed	\$9,317,720.04
LAS14D14	Freeway Channel-Washington, MLK to Rancho Drive	Open	\$11,555,343.00
LAS16D01	Ann Road, Allen Lane to Rancho Drive	Closed	\$7,069,867.82
LAS16E04	Rancho Detention Basin, Phase II	Closed	\$464,510.86
LAS16F04	Rancho Road System (El Campo Grande Storm Drain)	Closed	\$573,652.99
LAS17E03	Peak Drive System (Jones Blvd to Michael Way)	Closed	\$456,338.90
LAS19C05	Owens Avenue System (Vegas Dr Storm Drain) - Michael Way to Rancho Drive	Closed	\$1,596,671.67
LAS21A03	Upper Las Vegas Wash Facility Study	Closed	\$243,392.60
LAS22A03	Decatur/Elkhorn/Rainbow System Predesign	Closed	\$368,594.70
LAS22M09	Las Vegas Wash - Rainbow (Elkhorn Rd to Grand Teton Dr)	Closed	\$7,696,565.04
LAS22N09	Las Vegas Wash - Decatur & Elkhorn, CC 215	Closed	\$25,788,320.03
LAS22O09	N & S Environ Enhancement Areas - Floyd Lamb Park	Closed	\$25,314,907.94
LAS22P09	Elkhorn Springs & Buffalo Storm Drain	Closed	\$1,567,520.54
LAS24F10	Gowan Outfall - Lone Mountain Branch (Rancho to Decatur)	Closed	\$10,109,824.95
LAS26D14	Grand Teton - Hualapai to Tee Pee	Closed	\$6,245,247.37
LAS28A10	Langtry Channel Bonanza to Washington Avenue	Closed	\$1,002,676.43 \$228,961,120.49
Masquita			0220,501,120,15
Mesquite			
PROJECT	NAME	<u>STATUS</u>	<u>TOTAL</u>
MES01B89	Town Wash Detention Basin (Design &	Closed	\$3,692,545.65
MES01D10	Construction) Town Wash Conveyance, I-15 to the Virgin River	Closed	\$7,366,966.99
MES02B03	Abbott Wash Conveyance System, Pioneer Blvd	Closed	\$10,625,472.16
WES02003	to the Virgin River	Closed	
			\$21,684,984.80
North Las V	'egas		
PROJECT	NAME	<u>STATUS</u>	TOTAL
NLV01D03	Upper Las Vegas Wash	Closed	\$31,132,709.75
NLV01F09	Tropical Parkway Channel East	Closed	\$5,900,026.83
NLV01114	Ann Road Channel East, ULVW to Fifth Street	Closed	\$5,580,349.42
NLV03D93	West Range Wash Diversion Dike	Closed	\$2,251,608.79
NLV03J19	Hollywood System, Phase II, NAFB Reach	Open	\$19,921,851.00
1100000	Tions wood dystein, I mad in, I will D itemen	Орен	, , , , , , , , , , , , , , , , , , ,

PROJECT	NAME	STATUS	TOTAL
NLV03K19	Range Wash - Ann Branch, Phase II	Open	\$7,697,245.00
NLV04D04	Gowan Outfall - Lone Mountain Branch, Decatur Blvd to Channel	Closed	\$1,179,589.48
NLV04H09	Simmons Street Drainage Improvements - Gowan Outfall	Closed	\$2,280,988.68
NLV04J14	Simmons Street Drainage Impvments-Alexander to Gowan Outfall	Closed	\$14,878,224.09
NLV05B92	Upper Las Vegas Wash Detention Basin Construction	Closed	\$8,010,318.87
NLV06B93	Kyle Detention Basin	Closed	\$5,037,000.00
NLV08B97	Lower Las Vegas Wash Detention Basin Construction	Closed	\$4,433,240.98
NLV09B99	Vandenberg Detention Basin	Closed	\$5,347,006.76
NLV09H14	Centennial Collector	Closed	\$2,256,922.92
NLV09J19	Beltway Detention Basin, Collection and Outfall	Open	\$16,192,926.00
NLV09K19	Vandenberg North DB, Collection & Outfall, Phase II	Open	\$30,499,000.00
NLV10E03	"A" Channel Three Bridges Project (Cheyenne Ave, Las Vegas Blvd, and Carey Ave)	Closed	\$9,966,315.63
NLV10G03	Cheyenne Peaking Basin, Collection & Outfall - Alexander Rd to Cheyenne Ave	Closed	\$15,482,525.64
NLV10J10	LV Wash Main Branch-LV Blvd. to Lake Mead Blvd.	Closed	\$21,161,048.84
NLV11C98	W. Trib Las Vegas Wash Chnl, Ph I (Ann Rd - Clayton St)	Closed	\$7,898,144.87
NLV11D99	W. Trib Las Vegas Wash, Ph III (LLVWDB to Camino Al Norte)	Closed	\$2,499,963.56
NLV11E99	W. Trib of the Las Vegas Wash, Ph II (Ann to Centennial)	Closed	\$7,772,320.98
NLV14B03	Tributary to the Western Tributary @ Alexander Rd	Closed	\$7,636,332.88
NLV15B03	Las Vegas Wash - Losee Road	Closed	\$1,142,595.43
NLV16B03	Simmons Street Channel	Closed	\$4,885,102.93
NLV18G14	Colton Avenue Flood Control Improvements	Closed	\$6,811,918.64
. '			\$247,855,277.97
		Grand Total	\$879,587,627.76

FY 2019-20 PROJECTS FUNDED SUMMARY

Facility Description HENDERSON (Southeast Las Vegas Valley) Galleria to Sunset Whitney Wash Channel Replacement Project Whitney Wash Channel Replacement Project, Phase II Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout	Project	FY 2019-20 PROJECTS FUNDED SUMMARY									
Galleria to Sunset Whitney Wash Channel Replacement Project Whitney Wash Channel Replacement Project, Phase II Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout	Number	Project Scope (1)	Year-1 Programmed (2)	Year-2/Year-3 Programmed (2)/(3)	Funding Amount (4)	Approval Date	Item #				
Galleria to Sunset Whitney Wash Channel Replacement Project Whitney Wash Channel Replacement Project, Phase II Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout											
Whitney Wash Channel Replacement Project Whitney Wash Channel Replacement Project, Phase II Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout	Γ	Construction	1,463,860.00	· · · · · · · · · · · · · · · · · · ·	1		1				
Whitney Wash Channel Replacement Project, Phase II Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout		Construction	0.00	6,463,809,00		 	 				
Pittman - Sunset, Galleria to Foster Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout		Construction	0.00	1,747,281.00			 				
Pittman - Sunset, Galleria to Foster Pittman, Horizon Ridge Detention Basin - Closeout	HEN12K19	Design	565,788 00	0 00	565 788 00	12/12/2019	10				
Pittman, Horizon Ridge Detention Basin - Closeout		Right-of-Way	40,000.00	0.00		12/12/2019					
	HEN05E09		(6,843 45)			3/12/2020	8				
Horizon Ridge Detention Basin - Closeout		Construction	(721,136.29)		(721,136 29)		8				
Pittman Pabco - Boulder Highway Crossing	HEN25B19	Construction	1,454,530.00	0.00	1,454,530 00		12b				
italian r about - boulder riighway crossing	TILITZUDIO	Construction	1,434,330.00	0.00	1,434,330 00	5/12/2018	120				
	-	enderson Total	\$2,796,198.26	\$8,211,090.00	\$1,332,338.26		_				
			V-1/1-0/1-0	45)5.1/550.05	V.1,002,000.20						
	PROJECTS	PROGRAMMED	\$11,007	.288.26	1						
HENDERSON 3-YEAR TOTALS:	ESTIMATE	D RESOURCES			i						
		G RESOURCES			١ ،						
				,	•						
						•					
LAS VEGAS (Central Las Vegas Valley)											
Carey-Lake Mead Detention Basin Outfall Modification	NLV19A19	Pre-Design	100,000.00	0 00	100,000 00	10/10/2019	11b				
ake Mead - Carey - Lake Mead Detention Basin Outfall	1	Construction	0 00	115,613 00	21222						
Brent Drainage System - Durango Drive to O'Hare Avenue	LAS22U19	Design	897,540.00	0.00	897,540.00	7/11/2019	13				
Brent Drainage System - Durango Drive to O'Hare Avenue - 1st			,5.0.50	5,30	227,0,0,0						
Supplemental	LAS22U19	Design	202,460.00	. 000	202,460.00	9/12/2019	11				
Flamingo - Boulder Hwy. North, Charleston - Boulder Hwy. to	LAGEEDIS	Dough.	202,400.00	0.00	202,400.00	311212013					
Maryland Parkway and Maryland Pkwy. System	LAS29C16	Design	400,000.00	0.00	400,000.00	4/9/2020					
Flamingo - Boulder Hwy, North, Charleston - Boulder Hwy, to	LASZSCIO	Design	-00,000.00	0.00	400,000.00	4/3/2020	-				
Maryland Parkway and Maryland Pkwy. System		Construction	44,022,755 00	0.00							
Gowan - Alexander Rd., Rancho to Decatur		Construction	0 00	10,499,261.00							
Gowan North - El Capitan Branch, Lone Mountain to Ann Road -		Construction	000	10,499,201.00							
Brd Supplemental	1 4004 146	Doolog	25 000 00	0.00	25,000,00	4/0/2020	425				
rd Supplemental	LAS24J15	Design	35,000 00	0 00	35,000 00	1/9/2020	13b				
Course Mode Buffele Bossel, Long Mite to Misselmon Dd. Classes	1.0004847		(4.054.544.70)	0.00	(4.054.544.70)	0400040	7				
Gowan North-Buffalo Branch, Lone Mtn to Washburn Rd - Closeout	LAS24K17	Construction	(1,051,544.72)	0 00	(1,051,544.72)	9/12/2019					
.VW - Moccasin, Skye Canyon Park to Upper LVW - 1st	1										
Supplemental	LAS31A17	Design	60,000 00	0.00	60,000.00	3/12/2020	15				
Rancho Rd System-Eikhorn, Fort Apache to Grand Canyon -	1						_				
Closeout	LAS16013	Construction	(70,799 71)	0 0 0	(70,799.71)	9/12/2019	7				
Sowan Outfall - Alexander Rd , Decatur Blvd. to Simmons Street	<u> </u>	Construction	0 00	27,861,914 00							
Gowan Outfall - El Capitan Branch, Ann Road to Centennial		Construction	0.00	7,582,927.00							
· · · · · · · · · · · · · · · · · · ·											
	<u> </u>	as Vegas Total	\$44,595,410.57	\$46,059,715.00	\$572,655.57						
		ROGRAMMED	\$90,655								
LAS VEGAS 3-YEAR TOTALS:		RESOURCES	\$95,216,								
	REMAINING	RESOURCES	\$94,643	650.43							
·				*							
ORTH LAS VEGAS (Northern Las Vegas Valley)			<u>.</u>				_				
	AU 1/401 40	Danies	600 000 00 1	0.00	000 000 00 1	40/40/2040	445				
as Vegas Wash Cartier Channel	NLV10L19	Design	698,289 00	0.00	698,289 00	10/10/2019	11a				
im McGaughey Detention Basin, Collection & Outfall - 2nd			4 000 000 00				ا				
Supplemental	CLA36A18	Design	1,000,000 00	0.00	1,000,000.00	//11/2019	_11				
im McGaughey Detention Basin, Collection & Outfall - 2nd							ا				
Supplemental	CLA36A18	Right-of-Way	2,000,000 00	0.00	2,000,000.00	7/11/2019	_11_				
im McCountry Detection Design and Outell		Construction	0 00	14,259,269 00							
im McGaughey Detention Basin and Outfall		Design	121,770 00	0.00	121,770 00	8/8/2019	_14				
andenberg North Detention Basin & Outfall - 7th Supplemental	NLV09K19	Construction	30,499,000 00	0.00	30,499,000 00		15b				
andenberg North Detention Basin & Outfall - 7th Supplemental			30,499,000 00			8/8/2019					
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II	NLV09113	Design I		0.00	130,000 00	8/8/2019 1/9/2020	13a				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leltway Detention Basin and Channel - 3rd Supplemental		Design Construction	130,000.00	0.00	130,000 00	1/9/2020					
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Seltway Detention Basin and Channel - 3rd Supplemental Range Wash - Ann Branch, Phase II		Design Construction					13a 13b				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Seltway Detention Basin and Channel - 3rd Supplemental Range Wash - Ann Branch, Phase II Sollywood System, Phase II, Nellis Air Force Base Reach - 1st	NLV03K19	Construction	130,000.00	7,697,245 00	130,000 00 7,697,245.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental			130,000.00	0.00	130,000 00	1/9/2020					
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention	NLV03K19	Construction Construction	130,000.00 0 00 311,851.00	0 00 7,697,245 00 0 00	130,000 00 7,697,245.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental	NLV03K19	Construction	130,000.00	7,697,245 00	130,000 00 7,697,245.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention	NLV03K19 NLV03J19	Construction Construction Construction	130,000.00 0 00 311,851.00 5,522,594 00	0 00 7,697,245 00 0 00 0 00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention	NLV03K19 NLV03J19	Construction Construction Construction	130,000.00 0 00 311,851.00	0 00 7,697,245 00 0 00 0 00	130,000 00 7,697,245.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention	NLV03K19 NLV03J19 North L	Construction Construction Construction as Vegas Total	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00	0 00 7,697,245 00 0 00 0 00 \$21,956,514.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention lasin	NLV03K19 NLV03J19 North L PROJECTS F	Construction Construction Construction as Vegas Total ROGRAMMED	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240,	0 00 7,697,245 00 0 00 0 00 \$21,956,514.00 018.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE	Construction Construction Construction as Vegas Total COGRAMMED CORSOURCES	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leltway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II lollywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental lollywood System, Centennial Pkwy. to Speedway #2 Detention lasin NORTH LAS VEGAS 3-YEAR TOTALS:	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE	Construction Construction Construction as Vegas Total ROGRAMMED	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention lasin	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE	Construction Construction Construction as Vegas Total COGRAMMED CORSOURCES	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention lasin NORTH LAS VEGAS 3-YEAR TOTALS:	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE! REMAINING	Construction Construction Construction as Vegas Total COGRAMMED CORSOURCES	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II leitway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II loilywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental loilywood System, Centennial Pkwy. to Speedway #2 Detention lasin NORTH LAS VEGAS 3-YEAR TOTALS:	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE! REMAINING	Construction Construction Construction as Vegas Total ROGRAMMED RESOURCES RESOURCES	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240, \$68,696, \$26,238,	0 00 7,697,245 00 0 00 0 00 \$21,956,514.00 018.00 440.00 285.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II lettway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II lotlywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental lotlywood System, Centennial Pkwy. to Speedway #2 Detention lasin NORTH LAS VEGAS 3-YEAR TOTALS: LARK COUNTY (Southwest Las Vegas Valley and Outlying Are lirport Channel - Naples Channel and Peaking Basin	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE! REMAINING	Construction Construction Construction as Vegas Total CONSTRUCTION CONSTRUCTION CONSTRUCTION CONSTRUCTION CONSTRUCTION	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240, \$68,696, \$26,238,	0 00 7,697,245 00 0 00 0 00 \$21,956,514.00 018.00 440.00 285.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
/andenberg North Detention Basin & Outfall - 7th Supplemental /andenberg North Detention Basin, Collection & Outfall - Phase II lettway Detention Basin and Channel - 3rd Supplemental lange Wash - Ann Branch, Phase II lotlywood System, Phase II, Nellis Air Force Base Reach - 1st lupplemental lotlywood System, Centennial Pkwy. to Speedway #2 Detention lasin NORTH LAS VEGAS 3-YEAR TOTALS: LARK COUNTY (Southwest Las Vegas Valley and Outlying Are lirport Channel - Naples Channel and Peaking Basin lamingo Wash - Industrial Road to Hotel Rio Dr.	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE REMAINING	Construction Construction Construction as Vegas Total ROGRAMMED RESOURCES RESOURCES Construction Construction	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240, \$68,696, \$26,238,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00	130,000 00 7,697,245.00 311,851.00 \$42,458,155.00	1/9/2020 9/12/2019 2/13/2020	13b 11				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Valletway Detention Basin and Channel - 3rd Supplemental Vange Wash - Ann Branch, Phase II Valletway Detention Basin and Channel - 3rd Supplemental Valletway Detention Branch, Phase II Valletway Basin Reach - 1st Valletway Basin Reach - 1st Valletway Basin Valletway Basin Valletway II Valletw	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE REMAINING	Construction Construction Construction as Vegas Total PROGRAMMED DRESOURCES GRESOURCES Construction Construction Design	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$62,240, \$68,696, \$26,238,	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00 0 00 0.00 0.00	130,000 00 7,697,245.00 311,851.00	1/9/2020 9/12/2019	13b				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Vandenberg North Detention Basin, Collection & Outfall - Phase II Vandenberg North Detention Basin and Channel - 3rd Supplemental Vange Wash - Ann Branch, Phase II Value Wash - Ann Branch, Phase II Value Wash - Ann Branch, Phase II Value Wash - Industrial Pkwy. to Speedway #2 Detention Value Wash - Industrial Road to Hotel Rio Dr. Vagon Trail Channel - Sunset to Teco - 1st Supplemental Vagon Trail Channel - Sunset to Teco	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE REMAINING	Construction Construction as Vegas Total ROGRAMMED D RESOURCES G RESOURCES Construction Construction Construction Design Construction	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$68,696, \$26,238, 26,750,000.00 1,400,000.00 50,000 00	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00 0 00 0.00 0.00 1,399,667.00	130,000 00 7,697,245.00 311,851.00 \$42,458,155.00	1/9/2020 9/12/2019 2/13/2020 3/12/2020	13b				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Isletway Detention Basin and Channel - 3rd Supplemental Range Wash - Ann Branch, Phase II Islotywood System, Phase II, Nellis Air Force Base Reach - 1st Isupplemental Islotywood System, Centennial Pkwy. to Speedway #2 Detention Islasin NORTH LAS VEGAS 3-YEAR TOTALS: ILARK COUNTY (Southwest Las Vegas Valley and Outlying Are Irport Channel - Naples Channel and Peaking Basin Iamingo Wash - Industrial Road to Hotel Rio Dr. Vagon Trail Channel - Sunset to Teco - 1st Supplemental Vagon Trail Channel - Sunset to Teco Iamingo Wash, Eastern Avenue - Closeout	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATE REMAINING	Construction Construction as Vegas Total ROGRAMMED RESOURCES Construction	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$68,696, \$26,238, 26,750,000.00 1,400,000.00 50,000 00 0.00 (54,590.25)	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00 0 00 0.00 1,399,667.00 0 00	130,000 00 7,697,245.00 311,851.00 \$42,458,155.00	1/9/2020 9/12/2019 2/13/2020	13b				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Vandenberg North Detention Basin, Collection & Outfall - Phase II Vandenberg North Detention Basin and Channel - 3rd Supplemental Vandenberg Wash - Ann Branch, Phase II Vallywood System, Phase II, Nellis Air Force Base Reach - 1st Vallywood System, Centennial Pkwy. to Speedway #2 Detention Vallywo	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATEI REMAINING as) CLA10I19 CLA04W16	Construction Construction Construction as Vegas Total ROGRAMMED RESOURCES RESOURCES Construction Construction Construction Construction Construction Construction Construction Construction Construction Construction	130,000.00 0 00 311,851.00 5,522,594 00 \$62,240, \$68,696, \$26,238, 26,750,000.00 1,400,000.00 50,000 00 (54,590.25) 0.00	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00 0 00 0.00 0.00 1,399,667.00 0 00 2,971,255 00	130,000 00 7,697,245.00 311,851.00 \$42,458,155.00 50,000 00 (54,590.25)	1/9/2020 9/12/2019 2/13/2020 3/12/2020 2/13/2020	13 8				
Vandenberg North Detention Basin & Outfall - 7th Supplemental Vandenberg North Detention Basin, Collection & Outfall - Phase II Isletway Detention Basin and Channel - 3rd Supplemental Range Wash - Ann Branch, Phase II Islotywood System, Phase II, Nellis Air Force Base Reach - 1st Isupplemental Islotywood System, Centennial Pkwy. to Speedway #2 Detention Islasin NORTH LAS VEGAS 3-YEAR TOTALS: ILARK COUNTY (Southwest Las Vegas Valley and Outlying Are Irport Channel - Naples Channel and Peaking Basin Iamingo Wash - Industrial Road to Hotel Rio Dr. Vagon Trail Channel - Sunset to Teco - 1st Supplemental Vagon Trail Channel - Sunset to Teco Iamingo Wash, Eastern Avenue - Closeout	NLV03K19 NLV03J19 North L PROJECTS F ESTIMATEI REMAINING as) CLA10I19 CLA04W16	Construction Construction as Vegas Total ROGRAMMED RESOURCES Construction	130,000.00 0 00 311,851.00 5,522,594 00 \$40,283,504.00 \$68,696, \$26,238, 26,750,000.00 1,400,000.00 50,000 00 0.00 (54,590.25)	0 00 7,697,245 00 0 00 \$21,956,514.00 018.00 440.00 285.00 0 00 0.00 1,399,667.00 0 00	130,000 00 7,697,245.00 311,851.00 \$42,458,155.00	1/9/2020 9/12/2019 2/13/2020 3/12/2020	13b				

FY 2019-20 PROJECTS FUNDED SUMMARY

Facility Description	Project Number	Project Scope (1)	Year-1 Programmed (2)	Year-2/Year-3 Programmed (2)/(3)	Funding Amount (4)	Approval Date	Item #
CLARK COUNTY (Southwest Las Vegas Valley and Outlying A	reas) - Continue	d					
Blue Diamond Wash - Arville to I-15 - 1st Supplemental	CLA16019	Design	200,000.00	0 00	200,000.00	10/10/2019	10
Blue Diamond Wash - Arville to I-15		Construction	0 00	5,840,757.00			
Duck Cr./Blue Diamond, Bermuda to Las Vegas Blvd.		Construction	0 00	5,679,467.00			
Duck Creek Jones Boulevard		Construction	2,224,094.00	0.00			
Duck Creek, Las Vegas Boulevard - Closeout	CLA08T14	Construction	(418,522 88)	0 00	(418,522.88)	2/13/2020	8
Silverado Ranch Detention Basin, Collection & Outfall	CLA38B20	Construction	26,000,000.00	0 00	26,000,000.00	3/12/2020	16b
Blue Diamond Channel 02, Decatur - Le Baron to Richmar		Construction	3,500,000 00	0 00			
Duck Creek Haven Street Storm Drain	CLA38C20	Design	354,000.00	0 00	354,000.00	3/12/2020	14
Duck Creek Haven Street Storm Drain	CLA38D20	Construction	5,116,417.00	0.00	5,116,417.00	4/9/2020	
Jess Waite Wash Diversion Dike		Construction	1,581,566 00	0.00			
Searchlight West - State Highway 164	SEA02B19	Design	500,000.00	0.00	500,000 00	10/10/2019	11c
Searchlight - West - State Hwy 164		Construction	0 00	736,504 00			
Searchlight - South, Encinitas St. Storm Drain - Closeout	SEA03A09	Design	(106,727.58)	0.00	(106,727.58)	2/13/2020	8
Muddy River Logandale Levee - Closeout	MOA01H15	Construction	(290,511.72)	0 00	(290,511.72)	2/13/2020	8
Goodsprings - Phase I		Right-of-Way	74,454.00	0.00			
Goodsprings - Phase I		Construction	919,494.00	0.00			
Fairgrounds - Detention Basin (Whipple Street)	<u> </u>	Construction	11,237,678.00	0.00			
	Cla	rk County Total	\$79,036,363.66	\$16,627,650.00	\$31,349,077.66		
CLARK COUNTY 3-YEAR TOTALS:		PROGRAMMED D RESOURCES	\$95,664 \$131,270				
	REMAININ	G RESOURCES	\$99,921				

CITY OF MESQUITE							
Town Wash - Mesa Boulevard, El Dorado to Town Wash		Construction	4,992,880 00	0.00			
Town Wash - Mesa Boulevard, El Dorado to Town Wash - 3rd							
Supplemental	MES01E17	Design	79,198.00	0 00	79,198.00	7/11/2019	12
Town Wash - Mesa Boulevard, El Dorado to Town Wash - 4th							1
Supplemental	_MES01E17	Design	43,868.75	0.00	43,868.75	11/14/2019	10
	City of	Mesquite Total	\$5,115,946.75	\$0.00	\$123,066.75		
	PROJECTS	PROGRAMMED	\$5,115,9	346.75			
MESQUITE 3-YEAR TOTALS:	ESTIMATE	D RESOURCES	\$13,379,	188.00			
	REMAININ	G RESOURCES	\$13,256,	121.25			

BOULDER CITY							
Hemenway System, Phase IIB Improvements	BOU01E19	Construction	0.00	4,669,036 00	4,669,036.00	11/14/2019	11b
North Railroad Conveyance - Closeout	BOU05J10	Design	(20,537.78)	0.00	(20,537.78)	9/12/2019	7
North Railroad Conveyance, Phase II - Closeout	BOU05M18	Construction	(473,903.33)	0.00	(473,903.33)	9/12/2019	7
Wells Drive Levee Lining		Design	29,022.00	0.00			
	Во	ulder City Total	(\$465,419.11)	\$4,669,036.00	\$4,174,594.89		
	PROJECTS	PROGRAMMED	\$4,203,6	16.89			
BOULDER CITY 3-YEAR TOTALS:	ESTIMATE	D RESOURCES	\$4,761,8	326.00			
	REMAININ	G RESOURCES	\$587,23	31.11	•		

SUMMARY	
TOTAL 3-YEAR PROJECTS PROGRAMMED ⁽²⁾	\$268,886,009.13
TOTAL ESTIMATED RESOURCES (Year-1)	\$238,993,581.00
TOTAL REMAINING DESIGN PROJECTS (Year-1)	\$29,022.00
TOTAL PROJECTS FUNDED (Year-1)	\$80,009,888.13
CURRENT AVAILABLE CONSTRUCTION RESOURCES (Year-1)	\$158,954,670.87

LOCAL DRAINAGE (5)							
Chickasaw Storm Drain	HLD06B19	Construction	1,999,964 00	0.00	1,999,964.00	7/11/2019	15
Katie Avenue Storm Drain - Closeout	CLD19A17	Construction	(42,611.62)	0 00	(42,611.62)	7/11/2019	8
			0 00	0 00			
	Loca	Drainage Total	\$1,957,352.38	\$0.00	\$1,957,352.38		

Notes:

- (1) Construction typically includes Construction and/or Construction Administration. Design typically includes Predesign, Design, Right-of-way, Environmental, and/or Other. (2) Includes amendments to the Ten-Year Construction Program.
- (3) Year-2/Year-3 do not include design projects. Design projects are not eligible for acceleration.
 (4) Action is being taken in current month on projects in bold/italics.
 (5) Local Drainage projects are not part of the Ten-Year Construction Program.

ESTIMATED FUNDING SCHEDULE

Month-Year	Funding Reque	Estimated R	esources for CIP	Priority			
	Facility Description	Project #	Amount	Resources (1)	Available (1)	Date	Notes
	FISCAL YEAR 2019-20				经出现净银矿		STATE OF THE PARTY
Apr-20	ESTIMATED REMAINING FISCAL YEAR CIP RESOURCES				\$61,312,523		The other
	Duck Creek Haven Street Storm Drain	CLA38D20	\$5,116,417		\$56,196,106		
	Flamingo - Boulder Hwy. North, Charleston - Boulder Hwy to Maryland Parkway and Maryland Parkway System	LAS29C16	\$400,000		\$55,796,106		
	No Projects Awaiting Funding					-	

Notes: (1) Estimated CIP resources are from the FY2019-20 Ten-Year Construction Program and may be adjusted for current economic conditions.